

Table 2: Capital Programme for Basingstoke and Deane: 2009/10

Scheme	Position/Update	Notes
Whitchurch Town Centre Improvements	Works complete	Some additional works have been identified which have been ordered through our term maintenance contractor. These will be implemented in April 2010 (subject to weather conditions)
Viables subway/footway Improvements	Works substantially complete.	Some works are outstanding i.e. footway surfacing, due to the bad weather conditions experienced in January/February 2010. These works will be implemented in April 2010
Overton Village Improvements	Works Complete	Positive feedback on scheme from Parish Council.
Ellisfield Gateway Traffic Management Scheme	Works complete	Feedback still awaited.
A30/Huish Lane Junction Improvement	Works complete	Scheme completion delayed by a month due to the bad weather conditions. Following completion an opening ceremony was carried out by Cllr Mrs Still to promote the benefits of the crossing facility especially for children and mobility impaired.
A30/Greywell Road Improvements	PA approved. Contract for works has been let.	Works will commence at the junction in April 2010. The new lighting along A30 will be implemented under new PFI contract. A start date for the lighting works is awaited but an early start in 2010/11 by the contractor is being sought.

Old Basing Footways	Feasibility work has been completed.	Formal negotiations with the two landowners are underway to acquire small sections of land required to allow a 1.8m footway to be constructed. Subject to successful negotiations, works are planned to begin in July/August 2010 .
Winklebury Way Footway improvement	PA approval being sought	Consultation with Local member, Cllr Reid has been undertaken. Subject to PA approval works could start in Q1 2010/11.
Basingstoke Missing Cycle Links Phase 3	Feasibility study nearing completion	Study expected 2009/10. This work will feed into the Town Access Plan development, with potential schemes coming forward in 2010/11 year.
A343 Penwood Crossroads	Detailed design complete. PA approval being sought	Scheme has been redesigned to overcome a topographical problem at the junction thereby ensuring that the scheme cost remains within budget. Further consultation has been undertaken with Local Member Cllr Thacker and Parish Council. Implementation of the scheme will be in Q1 2010/11 subject to PA approval.
Great Binfields Road, Old Basing Improvements	Feasibility design complete-detailed design to commence shortly	Consultation has been undertaken with local member, and local school/parents and views taken into account in revised scheme layout. Regular liaison meetings are ongoing with school. Current programme proposes Implementation in July/August 2010.
Western Way, Basingstoke	Detailed design complete	Consultation with Local Member has been undertaken and scheme design amended to address his views. PA approval being sought in April 2010.