

CAPITAL PROGRAMME SCHEME UPDATE 2010/11

SCHEME TITLE	POSITION/UPDATE	NOTES
Whitchurch Town centre Improvements	Zebra crossing surfacing now complete. Improvements/maintenance work on bridge on Winchester Street outstanding	An order has been placed with Amey to undertake work which was originally identified within town centre improvement scheme development. A date for the works to be undertaken is awaited. Work should take less than two days to complete.
Viables Subway	Footway surfacing now completed	This work was delayed due to bad weather conditions earlier in the year.
A30/Greywell Road Improvements	New street lighting (30 units) ordered through PFI	The main works at junction were completed in May 2010. While the order for the street lighting has been placed a start date for the works is awaited from contractor. Officers are chasing for a start date. Once known a press release will be issued through local paper.
Winklebury Way footway improvements	Works complete	Feedback awaited on outcome of scheme
Milkingpen Lane, Old Basing footway improvements.	Contract in process of being awarded for works	The scheme was delayed due to ongoing negotiations with landowners. It is now out to tender and works are planned to commence works in early January 2011
Western Way improvements	Contract in process of being awarded for works	It is expected that the scheme will be implemented before Xmas 2010.
Great Binfields Road, Chineham improvements	Contract in process of being awarded.	Works on site could commence in November 2010 but maybe delayed until January 2011 to avoid shutdown over Xmas period. TRO for reduced speed limit (30mph) on section of Great Binfields Road awaiting approval.

**ITEM 6
TABLE 2B**

SCHEME TITLE	POSITION/UPDATE	NOTES
A343 Penwood Crossroads improvements	Contract in process of being awarded for highway improvements. Order placed for erection of new speed limit (30mph) signs through junction. Direction signing has been reviewed and will be updated	New speed limit to come into force in mid October. Implementation of works at junction to provide uncontrolled crossing point expected to commence late October /early November 2010.
North Popley	Phase 1 of works (pedestrian refuges) is currently under construction	Completion of works expected by December 2010. The lighting units on the refuges completed are awaiting connection by SEC contractors. Contractor is being chased to complete connections before end of BST in late October.
Alencon Link Interchange improvements	Work on south side of link road to be undertaken as part of S278 scheme for The Malls. Work on north side of link road programmed for delivery in Summer 2011.	S278 agreement is in process of being agreed/approved by HCC/BDBC. Works programmed to commence in November 2010 but highway improvement works not likely to be completed until after March 2011. Detailed design of improvements on north side of link road has commenced. This includes an element of work that will need to be implemented in conjunction with south side improvements to overcome safety issues.
Golden Lion accessibility improvements	Implementation is programmed for February 2011	Detailed design is now underway following successful consultation exhibition in July 2010.

**ITEM 6
TABLE 2B**

SCHEME TITLE	POSITION/UPDATE	NOTES
Old Kempshott Lane accessibility improvements	Detail design nearing completion	Implementation programmed for Q4 2010/11
Oakley to Old Kempshott shared use footway/ cycle route	Detail design being undertaken by CCRA	Implementation programmed for Q4 2010/11
Overton accessibility improvements	Detailed design work progressing	Works programmed to be implemented in Q1 2011/12 but may possibly start late Q4 2010/11