

PROGRESS WITH 2010/11 CAPITAL PROGRAMME

Capital Programme Scheme Update 2010/11

SCHEME TITLE	POSITION/UPDATE	NOTES
Whitchurch Town centre Improvements	Zebra crossing surfacing now complete. Improvements/maintenance work on bridge on Winchester Street now completed.	Further works will be included in 2011/12 capital programme.
Viables Subway	Footway surfacing now completed	This work was delayed due to bad weather conditions earlier in the year.
A30/Greywell Road Improvements	New street lighting (30 units) ordered through PFI have now been installed and connected.	
Winklebury Way footway improvements	Works complete.	There has been no feedback on the completed scheme.
Milkingpen Lane, Old Basing footway improvements	Works have commenced on site.	The only delay in the current works is the removal of the telegraph pole carrying overhead cables that supply power to local school. When this work is carried out it will be necessary to supply a generator to maintain power to the local school. The school will be kept informed of position.
Basing House crossing, The Street	Works complete.	Additional works required on access into Garrison gate were identified following completion of original works. This work was undertaken and completed in mid-March 2011.

ITEM 6
Table 2

SCHEME TITLE	POSITION/UPDATE	NOTES
Western Way improvements	Works complete	
Great Binfields Road, Chineham improvements	Works in progress. The new speed limit (30mph) outside school has been approved and the new speed limit will come into effect from 25 March 2011.	The school and Local Member have been regularly updated on progress of works.
A343 Penwood Crossroads improvements	Works substantially complete. Anti skid surfacing works delayed due to weather conditions. The signing at the junction has been reviewed and new signs have been erected.	The outstanding surfacing works which were delayed due to adverse weather conditions are programmed for April 2011.
North Popley	Phase 1 of works (pedestrian refuges) is complete and the necessary electrical connections have been substantially completed.	SEC contractor being chased to complete final few connections.

ITEM 6
Table 2

SCHEME TITLE	POSITION/UPDATE	NOTES
Alençon Link Interchange improvements	<p>Work on south side of link road to be undertaken as part of S278 scheme for The Malls. The S278 agreement is now being finalised by legal teams at County and District.</p> <p>Work on north side of link road programmed for delivery in August/September 2011.</p>	<p>Works commenced in November 2010 which are ongoing but the highway improvement works are not likely to be completed until July 2011.</p> <p>Some additional lighting has been included in the works to provide adequate safety along a pedestrian link into The Malls.</p> <p>Detailed design of improvements on north side of link road has commenced. The implementation of the improvements is programmed for August/September 2011 and will follow on from the works on the south side of Alençon Link.</p>
Golden Lion accessibility improvements	Implementation is programmed for April 2011.	Detailed design is now complete and contract for works let.
Old Kempshott Lane accessibility improvements	Detail design nearing completion following discussions with Local Member Councillor Reid to overcome some issues with scheme.	Implementation programmed for September 2011.
Oakley to Old Kempshott shared use footway/cycle route	Detail design has been completed and approved. The scheme is now being delivered by CCRA officers.	Implementation programmed for September 2011 to avoid harvesting period in field where off-road route is planned.

ITEM 6
Table 2

SCHEME TITLE	POSITION/UPDATE	NOTES
Overton accessibility improvements	Detailed design work progressing.	Works programmed to be implemented in Q3 2011/12.