

2010/11 Capital Improvement Schemes

New Forest

Capital Improvements Schemes – Over £50,000

| Scheme Location | Programme date | Brief Details | Status |
|---|-----------------------|--|---|
| Hythe and Dibden Accessibility Improvements | 2010/11 | Package of developer funded works. <ul style="list-style-type: none"> • Phase 1a – Roman Road traffic calming, Challenger Way footway, traffic management • Phase 1b – Main Road footway, Claypits Lane cycleway | Phase 1a - design complete. Project Appraisal March 2011. Anticipated start of works Q1 2011/12 Phase 1b - detailed design underway. Anticipated start of works Q3 2011/12 |
| Marchwood Accessibility Improvements. | 2010/11 | Package of developer funded works. | Main works complete. Orders placed for remaining crossing point on Main Road. |

**ITEM 5
Table 3b)**

| Scheme Location | Programme date | Brief Details | Status |
|---|-----------------------|---|--|
| Southampton Road, Ringwood Accessibility Improvements. | 2010/11 | Environmental enhancement scheme incorporating enhanced pedestrian crossing facilities. | Substantially complete. Remedial works required. |
| Gore Road Cycle Route, New Milton | 2010/11 | Cycle route. Developer funded works. | Project Appraisal approved/tenders issued. Anticipated start of works Q1 2011/12. |
| A326 Lay-By Improvements | 2010/11 | Phase 2 of works to improve safety on the A326, bringing lay-bys up to relevant design standards. | Project Appraisal approved/tenders issued. Anticipated start of works Q1 2011/12. |