

HAMPSHIRE COUNTY COUNCIL

ENVIRONMENT DEPARTMENT

HAMPSHIRE ACTION TEAM TRANSPORTATION MEETING - GOSPORT

PROGRESS WITH 2009/10 SCHEMES

The attached tables detail the progress with:

1. Maintenance and Special Maintenance Schemes
2. Capital Programme Schemes
3. Traffic Management Programme
4. Traffic Regulation Orders.

Members are asked to note the current status.

Table 1

GOSPORT**Status of 2009/10 Capital Programme's Maintenance and Special Maintenance schemes****Principal Road Special Maintenance 2009/10**

Road Name	Ward	Status	Details
A32 Brockhurst Road	Brockhurst, Forton, Elson	Complete	Cway Resurfacing-Roundabout to Avery Lane (Safety Engineering)

Non Principal Road Special Maintenance 2009/10

Location	Ward	Status	Brief Details
Browndown Road	Alverstoke	To amend design due to very bad ground. Consider in 2010/11	Drainage works
Walpole Road	Town	Complete	Drainage and f/w recon
Wych Lane	Bridgemary and Peel Common	Complete	Drainage and f/w recon
Elmhurst Road	Christchurch	Complete	length footway recon
Privett Road	Privett	Complete	Drainage and f/w recon
Church Path	Town	Complete	Drainage and f/w recon
The Spinney	Peel Common	Complete	f/w recon
Dorrien Road	Hardway	Complete	kerb and f/w recon
Coronado Road	Hardway	Complete	kerb and f/w recon
Prince Alfred Street	Town	Complete	Kerb and f/w recon
Tyndale Close	Elson	Complete	kerb and f/w recon
Anthony Grove	Elson	Complete	f/w recon
Durley Road	Forton	Complete	f/w recon

Location	Ward	Status	Brief Details
Dukes Road	Forton	Complete	f/w recon
Turner Avenue	Rowner and Holbrook	Complete	Cway widening at Bends
Bay Road	Privett	Complete	Fway Recon and verge conversion
Dunkeld Road	Elson	March	Cway Recon
Torquay Avenue	Elson	Complete	Cway Resurfacing
Albemarle Avenue	Hardway	Deferred to 2010/11	Cway Repairs
Nobes Avenue	Bridgemary	Complete	Cway Resurfacing
Elm Grove	Forton	Complete	Cway Resurfacing
Fort Road	Anglesey	Complete	Cway Resurfacing
ADDITIONAL SCHEMES			
Teignmouth Road rear access	Elson	Complete	Drainage Improvements
Elson Road (GADSAD)	Elson	To Order	Drainage Improvements-In liaison with GBC
Shoot Lane	Lee	Deferred to 2010/11	Drainage Improvements

Main Road Surface Dressing 2009/10

Road Name	Ward	Status	Brief Details
A32 Fareham Road	Elson/Rowner and Holbrook	Complete	Heritage Way to Forest Way junctions between ped crossings
Gomer Lane	Privett	Complete	Privett Road Rbt to Browndown Road Rbt
Forest Way	Holbrook	Complete	A32 jct to Tichbourne Road jct
Wych Lane	Bridgemary	Complete	From A32 jct to Gregson Avenue jct
Rowner Road	Rowner	Complete	From Grange Road Rbt to SMA shut west of St Nicholas Avenue

Footway Surface Dressing 2009/10

Road Name	Ward	Status	Brief Details
Forton Road	Hardway and Forton	Complete	Parham Road to Mumby Road North Side
Rowner Road	Rowner	Complete	Coulmere Road to o/s Car Sales Garage South Side
Haslar Road	Gosport Town	Complete	South Street to Haslar Bridge
Stokes Bay Road	Alverstoke	Complete	Gomer Lane RAB to Anglesey Road RAB
The Spinney	Rowner	Complete	Copse Lane to o/s 12-Cancelled-Extended SM scheme instead
Coulmere Road	Elson	Complete	A32 Forton Road to Beryton Road Both Sides

Table 2

**Capital Programme Scheme Update 2009/10
Gosport**

Scheme name	Project cost	Programme date	Status
Broom Way Accessibility	£125,000	2008/09	Completed September 2009.
Fareham – Gosport Quality Bus Partnership – Passenger information	£30,000	2008/09	Completed April 2009.
Privett Road between Military Road and Grange Road - conversion of footway to a shared footway/cycleway	Under £25,000	2009/10	Completed July 2009.
Broom Way east side, south of Cherque Way, between Cheltenham Crescent to Fieldhouse Drive - conversion of footway to shared footway/cycleway	Under £25,000	2009/10	Completed July 2009.

Table 3

**Hampshire County Council Traffic Management Programme Update 2009/10
Gosport**

Scheme Name	Estimated Cost	Programme date	Status
A and B road speed limit review		By 2011	The review is ongoing. Priority routes are currently being assessed.
Cherque Way/Portsmouth Road Gosport - Traffic Regulation Orders	Externally funded	2009/2010	Implementation of traffic regulation orders to enable the extension to Cherque Way to be completed – Completed
Marine Parade West, Lee-on-the-Solent, Gosport – Implement bollards outside parade of shops between Pier Street and Milvil Road	£4,000	2009/2010	Bollards required to reinforce the Prohibition of Waiting and Loading outside the parade of shops. Vehicles continue to park on the wide pavement causing obstructions to sight lines when exiting Pier Street and obstructing visibility at the pedestrian crossing – Member consultation undertaken, consultation with residents proposed - Programmed April 2010

Table 4

2009/10 Traffic Management Programme – Gosport

Note: * = developer funded

	DESCRIPTION	STATUS
1*	Clarence Road / St George's Barracks Developer funded TRO to provide safer access by provision of waiting restrictions on Clarence Road at southern access.	Implementation date - 28.02.10
2	Rydal Road Waiting restrictions to prevent parking and ease access/visibility at school crossing patrol site.	Implemented 31.10.09
3	Gunners Way Waiting restrictions to improve site lines and create passing places.	Implemented 27.03.09
4	The Crossways/Dukes Road TRO to prevent parking at junction and ease sight lines.	Implemented 27.03.09
5	Portal Road, Bramber Road and Findon Road Revocation of existing double yellow lines on western side of Portal Rd. Review of existing lengths of double yellow lines in light of the one way systems in these roads to improve opportunities to park.	In progress Statutory consultation concluded with mixed responses. Bramber Road proposal to be dropped due to no distinct road safety benefits. Portal Road and Findon Road proposals to be reviewed in light of comments received. New draft Order and statutory consultation documents to be prepared.
6	Crossland Close & Dolphin Crescent Double yellow lines east side of Crossland Close and at junction with Dolphin Crescent. Possible waiting restrictions on Dolphin Crescent / Park Road / Sunbeam Way to restrict parking by visitors to rugby club and fishermen.	No Further Action GBC officers previously undertook consultations and attended Residents Association meetings with Ward Councillor, resulting in mixed responses from residents. There has since been no general agreement on the way forward and no further significant complaints. Therefore, the TRO will not be considered further at present, but will remain on the list for possible future consideration should further issues arise.
7*	Pier Street / Marine Parade East / Flower Buildings Various waiting restrictions in support of Lee On the Solent Sustainable Suburbs / safety scheme.	Implemented 20.04.09

	DESCRIPTION	STATUS
8*	Twyford Drive / Bracken Close Developer funded TRO for waiting restrictions at entrances to car parks for Lee On the Solent Residents Association and local shopping centre and possible restrictions within Bracken Close.	Implemented 06.03.09
8A	Twyford Drive/Megson Drive/Compton Close Waiting restrictions to ease problems caused by double parking on bend and at junctions. Requested by Police.	Implemented 06.03.09
9*	32 Forton Road (formerly Covers timber yard) Developer funded TRO for waiting restrictions at junction of Parham Road and Forton Road with loading ban and entrance marking for refuse collection point.	Implementation date 09.04.10
10*	Brune Lane Developer funded TRO to provide waiting restrictions in the vicinity of the Health Centre	In progress Consolidation Order for existing restrictions implemented 18.01.10. Amendment Order for proposed restrictions advertised 21.01.10.
11	Grove Avenue / Spring Garden Lane Waiting Restrictions to address parking near the junction caused by cars displaced from car parks by Council parking charges.	In progress Draft proposals prepared. Consultation with County Members and Police in progress.
12	Walpole Road Taxi Rank Permanent Order for taxi rank between Spring Garden Lane and Morrisons.	In progress Advertised with no objections and report approved. Implementation date to be arranged (no works required, as signs and markings already in place for Experimental Order implemented by GBC).
13	Heritage Way Speed Limit Priddy's Hard Access Road. Revision of speed limit to 40mph.	Implemented 17.12.09
14*	1-7 Rowallan Avenue Developer funded TRO to prevent parking on inside of bend adjacent new houses and at junction with Dormy Way.	Implementation date – 28.02.10
15	Mumby Road / Minnitt Road East Junction Waiting restrictions on Mumby Road to improve sight lines. Could also address parking problems caused by taxis & other vehicles within Minnitt Road.	In progress Draft proposals being prepared.

	DESCRIPTION	STATUS
16	Broom Way / Fell Drive Waiting restrictions to prevent parking on Broom Way obstructing sight lines.	In progress Draft proposals being prepared.
17*	Cherque Farm Phases 6&7 Home Zones - waiting restrictions for 3/4 identified locations. i) Magister Drive roundabout ii) Megson Drive	In progress Advertised 10.09.09; 23 objections received, parking surveys at evenings and weekends being undertaken. Parking issues do not now appear to be so significant. Surveys at evenings and weekends now being undertaken.
18*	Aerodrome Road Waiting restrictions to prevent inappropriate parking on Aerodrome Rd and adopted access road (Oaklands office park Fitness Centre and Creche)	Implemented 20.11.09
19*	Rowan Close/Cherry Close Waiting restrictions relating to S106 agreement	Implemented 20.11.09
20*	Rowallan Avenue (No 3) Waiting restrictions on bend adjacent proposed site of three houses	Implementation date - 28.02.10
21*	Rowner Road (No 35) Waiting restrictions to restrict parking on Rowner Road in the vicinity of the development site	Implemented 20.11.09
22*	Aerodrome Road Waiting restrictions in the vicinity of the site (Site A Frater Gate Units 2-6)	Implemented 20.11.09
23*	Heritage Business Park Waiting restrictions in the vicinity of the site to prevent obstructions to the junction, turning head and access road	Implemented 20.11.09
24*	Rowner Road, (Brune) Medical Centre Waiting restrictions in access road and on Rowner Road to prevent overspill parking	No Further Action No parking issues to be addressed at present. To be reviewed depending on future site developments.
25*	Spring Garden Lane (No 5) Waiting restrictions necessary to benefit the site	Implementation date 19.03.10
26*	Crescent Road/St Marks Road (Anglesey Hotel) Waiting restrictions required on the junctions in the vicinity of the hotel to maintain sight lines	Implementation date 29.03.10

	DESCRIPTION	STATUS
27*	Aerodrome Road (Land at Frater gate) Waiting restrictions necessary along southern frontage and in access road	Implemented 20.11.09
28*	Spring Garden Lane Waiting restrictions in Spring Garden Lane to protect sight lines for proposed accesses	Review 2010/11 Railway station site development in progress. Monitor site for future parking issues.