

## Maintenance and Special Maintenance Hart 2009/10

### 1. SPECIAL MAINTENANCE / RESURFACING - Non Principal Roads

Special Maintenance Contact :

Steve Pellatt 01256 764455

Road No	Location	Description	Ward	County Councillor	Estimated Cost	Status
C100	The Street, Rotherwick (0809)	Drainage	Rotherwick	Glen	N/A	Completed
C401	Ancells Road, Fleet	Carriageway Reconstruction	Fleet North	Collett	£280,000	Completed
	Pale Lane, Elvetham	Carriageway Resurfacing	Hartley Wintney	Simpson	£85,000	Completed
B3349	Hook Road, North Warnborough	Carriageway Resurfacing and drainage repairs	Odiham	Glen	£150,000	Completed
U237	Sunnyside, Fleet	Carriageway Resurfacing	Fleet West	Wheale	£20,000	Completed
C8	Redfields Lane, Church Crookham	Carriageway Resurfacing	Crandall	Radley	£165,000	Scheme deferred to 2010/11 as result of weather issues
U250	Lakeside, Blackwater	Carriageway Resurfacing	Blackwater and Hawley	Collett	£20,000	Scheme deferred to 2010/11 as result of weather issues
U248	Courtmoor Avenue (part)	Carriageway Resurfacing and Kerbing	Fleet Courtmoor	Radley	£18,000	Completed
C164	Red Hill, Mattingley	Drainage	Eversley	Simpson	£30,000	Scheme partly complete. Awaiting ditches to dry out before returning to site

C150	Rosemary Lane, Blackwater (91a – 117)	Drainage	Blackwater and Hawley	Collett	£30,000	Scheme cancelled to fund 2010/11 resurfacing of Vicarage Rd, B'water
C46	West Green Road, Hartley Wintney	Drainage	Hartley Wintney	Simpson	£28,000	Scheme deferred to 2010/11 as result of weather issues
C96	Pankridge Street, Crondall	Drainage and footway Resurfacing	Crondall	Glen	£45,000	Works halted due to severe utility apparatus congestion. Investigations ongoing with utility companies re. diversions of apparatus
	Buryfields Footpath	Footway Resurfacing	Odiham	Glen	£8,000	Completed
	Chestnut Grove, Fleet	Footway patching and part re-kerbing	Fleet Pondtail	Wheale	£40,000	Completed
W250	Beaulieu Gardens, Blackwater (numbers 172 to 244)	Footway resurfacing	Frogmore & Darby Green	Collett	£18,000	Completed
C156	Ewshot Lane, Ewshot	Haunching	Crondall	Radley	£20,000	In Progress
U242	West Green Common off Thackhams Lane, Hartley Wintney	Carriageway Resurfacing	Hartley Wintney	Simpson	£20,000	Completed
C400	Crookham Road (The Street to Netherhousemoor)	Haunching and Kerbing	Crondall/ Church Crookham West	Radley	£15,000	Completed

	Fitzroy Road (Fitzroy Road junction with Tavistock Road)	Drainage	Fleet	Wheale	£8,000	Scheme deferred to 2010/11 as result of weather issues
A30	London Road (by Travis Perkins)	Drainage	Hartley Wintney	Simpson	£14,500	Scheme deferred to 2010/11 as result of weather issues
					<b>£1,054,000</b>	

## **2. SPECIAL MAINTENANCE / RESURFACING - Principal Roads**

<b>Road No</b>	<b>Location</b>	<b>Description</b>	<b>Ward</b>	<b>County Councillor</b>	<b>Estimated Cost</b>	<b>Status</b>
A327	Reading Road, Eversley (Warbrook Lane to B3272)	Carriageway Haunching	Eversley	Simpson	£92,000	Completed
A30	London Road, Hook (westbound carriageway opposite Crooked Billet Public House_	Carriageway Resurfacing	Hook	Glen	£110,000	Completed
A30	London Road (Hartley Wintney)	Footway Resurfacing	Hartley Wintney	Simpson	£15,000	Scheme cancelled to fund network restoration work
A287	Approach to M3 Junction 5 roundabout Hook Common	Carriageway Resurfacing	Hook	Glen	Funded by Safety Engineering	Completed except for Anti-skid
					<b>£217,000</b>	

## Carriageway Surface Dressing Programme

Contact: James Holt 01256 764455

### Group 2 – Main Roads:

Road No.	Location (approx. start/finish)	Ward	County Councillor	Estimated Cost	Status/Programmed
B3349	Alton Road (Junction Pickaxe Lane To Junction Avenue/Golden Pot Public House)	South Warnborough	Glen	£46,000	Completed – missed section to be included in 2010 programme
	Doras Green Lane (Heath Lane. To Crondall Lane.) - Safety Engineering site	Crondall	Glen	£17,500	Completed
A323	Reading Road North, (by Harlington Way junction)	Fleet West/Central	Wheale	£3,500	Completed
C401	Ancells Road (50m north Cove Road To Junction The Gates)	Fleet North	Collett	£7,000	Completed
B3272	Reading Road (Cricket Hill Roundabout To Derby Green Road Roundabout) - Safety Engineering site	Yateley East/ Frogmore and Darby Green	Collett	£13,500	Completed
A30	London Road (Junction A327 To Blackbushes Road)	Hartley Wintney	Simpson	£11,500	Completed
A327	Brickhouse Hill (50m North A30 Junction going North For 500m)	Eversley	Simpson	£5,500	Completed
A30	London Road, Eastbound Carriageway only opposite. Crooked Billet Public House	Hook	Glen	£2,500	Completed
				<b>£107,000</b>	

**Additional funding Carriageway Overlay Programme ('C' Class Roads)**

**Contact: James Holt 01256 764455**

<b>Road No.</b>	<b>Location (approx. start/finish)</b>	<b>Ward</b>	<b>County Councillor</b>	<b>Estimated Cost</b>	<b>Status/Programmed</b>
C46	Thackhams Lane	Hartley Wintney	Simpson	£12,500	Completed
C94	Hillside Road (Roke Lane – Bullocks Farm)	Odiham	Glen	£10,500	Reserve site – work dependent on overall programme costs
C96	Montgomery Lane (Junction with Dippenhall Road)	Odiham	Glen	£9,000	Programmed for 19 March
C34	Hook Road	Greywell	Glen	£61,000	Completed
				<b>£93,000</b>	

**Additional funding Carriageway Overlay Programme ('U' Class Roads)**

**Contact: James Holt 01256 764455**

<b>Road No.</b>	<b>Location (approx. start/finish)</b>	<b>Ward</b>	<b>County Councillor</b>	<b>Estimated Cost</b>	<b>Status/Programmed</b>
U241	Devil's Highway near Riseley	Eversley	Simpson	£20,000	Completed
				<b>£20,000</b>	

**Group 3 – Minor Roads:**

<b>Road No.</b>	<b>Location (approx. start/finish)</b>	<b>Ward</b>	<b>County Councillor</b>	<b>Estimated Cost</b>	<b>Status / Programmed</b>
U248	Kingfisher Close	Church Crookham East	Radley	£600	Completed
U238	Haywood Drive	Fleet Courtmoor	Wheale	£2,000	Completed
U239	Farnham Road and side roads	Fleet Pondtail	Wheale	£5,600	Completed

<b>Road No.</b>	<b>Location (approx. start/finish)</b>	<b>Ward</b>	<b>County Councillor</b>	<b>Estimated Cost</b>	<b>Status / Programmed</b>
U239	Westbury Avenue and Westbury Gardens	Fleet Pondtail	Wheale	£3,300	Completed
U239	Alton Road	Fleet Pondtail	Wheale	£1,600	Completed
U239	Pondtail Gardens and Pondtail Close	Fleet Pondtail	Wheale	£2,100	Completed
U239	Pondtail Road and Lindale Drive	Fleet Pondtail	Wheale	£5,200	Completed
U239	Guildford Road	Fleet Pondtail	Wheale	£5,200	Completed
U239	Westover Road and Fuglmere Road	Fleet Pondtail	Wheale	£7,500	Completed
U140	Rotten Green Road (spur)	Hartley Wintney	Simpson	£900	Completed
U249	The Gallop	Yateley North	Simpson	£1,300	Completed
U249	Stable View	Yateley North	Simpson	£1,300	Completed
U249	Bridge Walk	Yateley North	Simpson	£1,000	Completed
U249	Village Way	Yateley North	Simpson	£2,100	Completed
U249	Green End	Yateley North	Simpson	£500	Completed
U249	Wyndham Close	Yateley East	Collett	£1,800	Completed
U250	Green Lane	Frogmore and Darby Green	Collett	£1,800	Completed
U242	Turners Green Lane	Hartley Wintney	Simpson	£5,200	Completed
C46	Pale Lane/Rotten Green Road (A323 to Blackbushes Road)	Hartley Wintney	Simpson	£18,400	Completed
C164	Plough Lane (including spur road)	Eversley	Simpson	£19,000	Completed

Road No.	Location (approx. start/finish)	Ward	County Councillor	Estimated Cost	Status / Programmed
U243	Spratt's Hatch Lane, Winchfield	Odiham	Glen	£7,000	Completed
U243	Potbridge Road, Winchfield	Odiham	Glen	£1,300	Completed
C58	The Street/aka Nateley Road, Greywell	Long Sutton	Glen	£7,300	Completed
C122	Lee's Hill, South Warnborough (B3349 Alton Road to Dean Farm Cottage).	Long Sutton	Glen	£6,500	Completed
C92	Dippenhall Road (Well Road to Montgomery Lane/Hole Lane crossroads)	Long Sutton/Crondall	Glen	£12,500	Completed
				<b>£121,000</b>	

### Footway Surface Dressing Programme

Contact: James Holt 01256 764455

Road No.	Location	Parish/Ward	County Councillor	Estimated Cost	Status / Programmed
	Chestnut Grove	Fleet Pondtail	Wheale	£5,500	Moved to 2010/11 and footways will be surfaced with microasphalt
	Ryelaw Road	Church Crookham East	Radley	£16,000	Completed
	Quetta Park Road (aka Nashes Lane)	Crondall/Church Crookham East	Radley		
	Compton Road	Church Crookham East	Radley		
	Compton Close	Church Crookham East	Radley		
				<b>£21,500</b>	

### 3. Ordinary Maintenance – Planned Small Improvements

Road No	Location	Description	Ward	County Cllr.	Status	Estimated Cost	Contact
C4	Cricket Hill Lane, Yateley	Drainage	Yateley East	Collett	Completed	£12,000	James Holt
U249	Chequers Lane, Eversley	Drainage	Eversley	Simpson	Completed	£17,000	James Holt
C46	Crondall Road, Brook Hill, Crookham Village	Carriageway resurfacing at top of hill and drainage improvement at bottom	Crondall	Radley	Completed	£17,500	James Holt
	Lower Common Rd/St Neot's/Warbrook Lane (Webbs Corner)	Drainage repairs	Eversley	Simpson	Deferred to 2010/11 – still awaiting info. from EA	Unknown	Steve Pellatt
	Laundry Lane, Heckfield	Drainage improvement	Eversley	Simpson	Completed	£12,000	James Holt
A30	London Rd, Hartley Wintney (near Travis Perkins)	Raise access kerbs	Hartley Wintney	Simpson	Completed	£3,000	James Holt
A30	London Rd. Hook (Beeston's Cottages to B3349 roundabout)	Cleanse, root cut & CCTV survey drainage system	Hook	Glen	Completed	£3,000	Steve Pellatt
	Hares Lane, Hartley Wintney	Ditching work	Hartley Wintney	Simpson	Completed	£2,500	James Holt
C46	Chatter Alley, Dogmersfield	Ditching work in association with new kerbing	Odiham	Glen	Completed	£7,000	Steve Pellatt
	Ford Lane, Bramshill	Ditching work & verge repairs	Eversley	Simpson	Completed	£2,500	Steve Pellatt

	Reading Road (old A32), Hook	Modifications to traffic calming	Hook	Glen	Completed	£3,500	James Holt
B3272	Hawley Road/Fernhill Road junction	Carriageway resurfacing and anti-skid on approach to traffic lights	Blackwater	Collett	(Work completed as part of Engineering Consultancy Scheme)	£15,000	James Holt
	Velmead Road, Fleet	Footway patching and refurbishment of tactile crossings	Fleet Courtmoor	Radley	Completed	£3,000	Steve Pellatt/Robert Hopkins
B3349	Hook Road, North Warnborough	Drainage repairs	Odiham	Glen	Completed	£23,000	Steve McAlindin
	Tigwells Field, South Warnborough	Carriageway resurfacing	Long Sutton	Glen	Completed	£6,000	James Holt
	Newnham Road, Hook (75 metre section near Carelton Close)	Carriageway resurfacing	Hook	Glen	Completed	£9,000	James Holt
	Pale Lane, near Winchfield	Drainage improvement - new culvert under road	Fleet North	Wheale	Completed	£3,000	James Holt

**Minor Capital Works (under £25,000) (Sub-programme of the Capital Programme)**

Contact: James Holt 01256 764455

Road No	Location	Description	Ward	County Cllr.	Status	Estimated Cost	Contact
B3349	Hook Road, North Warnborough	Enhancements for pedestrians	Odiham	Glen	Refuges completed, sign illumination	£25,000	Steve Pellatt

					awaited		
A30	London Road, Hook	Pedestrian refuge near Holt Lane	Hook	Glen	Completed	£4,000	James Holt
	Croft Lane, Crondall	Footway widening	Crondall	Glen	Scheme deferred to 2010/11 due to winter weather effects & legal issues	£7,000	Steve Pellatt
C8	Redfields Lane near St Nicholas' School (subject to transfer of S106 money by Hart DC)	Localised footway 'widening'	Crondall	Radley	Completed	£1,000	Steve Pellatt