

Capital Programme for Hart and Rushmoor: 2009/10

Scheme	Position/Update	Notes
Hawley Pedestrian Access, Hart	Works complete	The scheme provides for the provision of puffin crossing facilities at the signal junction of Hawley Road/Fernhill Road and improved access for pedestrians to the park is completed
Hippodrome House, Birchett Road, Station Road, Aldershot – Accessibility improvement	Project Appraisal approved in January 2010. Tender let to Rocon Contractors in March 2010	Work is expected to start on site in April 2010. This improvement scheme is supported by Councillor Neal and Councillor Kimber and is the first phase of improvements identified from the emerging Aldershot Town Access Plan and will link into longer term improvements planned for the town. The scheme will incorporate widening and improvements to footways, narrowing of the junction at Birchett Road/Station Road. Upgrading of the crossing facilities and upgrading of some street lighting in the area.
Solatron bus and pedestrian Improvements, Farnborough	Feasibility/Preliminary design stage.	This proposed addition to the 2009/10 Capital Programme for works estimated value between £50,000 - £60,000 externally funded. Feasibility work was completed in March 2010. It is now proposed to add this to the 2010/11 programme. Creation of interchange hub and associated pedestrian and junction improvements located next to ASDA and PC World and en route to the leisure centre.
Bus Infrastructure improvements, Farnborough.	Sites indentified	Proposed addition to the 2009/10 Capital Programme. Upgrading of information boards, kerbs and bus stops in Farnborough. Estimated value of works £30,000-£40,000 externally funded. Delay re progress due to resources due to adverse weather conditions.
Fernhill Road Safety	Feasibility and	This was a proposed addition to the 2009/10 Capital Programme which will be

and cycles	consultation Stage	taken forward to the 2010/11 programme. Consultation ongoing which includes the local schools. Introduction of two mini roundabouts, and cycle improvement, between Hawley Lane and West Heath Road. Estimated value £50,000 - £70,000 externally funded.
Farnborough Main Interchange – forecourt improvements. 2008/09 Capital Programme	Forecourt works ongoing.	Improvements which are to improve accessibility at Farnborough Main station include forecourt improvements, bus infrastructure, pedestrian and cycle improvements at Farnborough Main Station. Work progressing on site and the bus shelters have been installed and arrangements are being undertaken for the route 1 bus service to divert to the station.