

HAMPSHIRE COUNTY COUNCIL

ENVIRONMENT DEPARTMENT

HAMPSHIRE ACTION TEAM HIGHWAYS MEETING - EASTLEIGH

PROGRESS WITH 2009/10 SCHEMES

The attached tables detail the progress with

1. Maintenance and Special Maintenance Schemes
2. Capital Programme Schemes
3. Traffic Management Programme
4. Traffic Regulation Orders

Members are asked to note the current status.

Table 1

EASTLEIGH**2009/10 Capital Programme Maintenance and Special Maintenance Schemes****Significant Maintenance Work by Hampshire County Council Highways****Original Programme**

| Road Name | Ward | Details | Timing |
|--|--|---|----------------------------|
| Leigh Road, Eastleigh and Chandlers Ford | Eastleigh West | M3 to Bournemouth Road - Reconstruct and resurface carriageway - Including replacing gulley gratings and frames -carried forward from 2008/09 | Completed -February 2010 |
| Cherbourg Road, Eastleigh | Eastleigh East | Goldsmith Road junction - Resurface carriageway | Completed – July 2009 |
| Leigh Road, Eastleigh | Eastleigh West | Dew Lane to Romsey Road Replacement of gulley gratings and frames - carried forward from 2008/09 | Completed – October 2009 |
| Stoneham Lane, Eastleigh | Eastleigh West | South of motorway bridge to boundary with Southampton - Drainage improvements | Completed – November 2009 |
| Allington Lane, West End and Fair Oak | Bishopstoke and Fair Oak and West End and Hedge End Grange Park | Gleneagles stables to Fir Tree lane - Drainage improvements | Completed – October 2009 |
| Holmesland Lane, Botley | Botley and Hedge End | Winchester Street junction - Drainage improvements | Completed – September 2009 |
| Cypress Gardens, Botley | Botley and Hedge End | Adjacent to 24 -33 Pern Drive - Drainage improvements | Completed – May 2009 |

Original Programme - continued

| Road Name | Ward | Details | Timing |
|--------------------------------------|---|--|-------------------------------|
| Netley Firs Road, Hedge End | Botley and Hedge End | Oak Tree House to No. 4 - Install new kerbs | Completed – May 2009 |
| Woodside Way Footway Link, Hedge End | Botley and Hedge End | Woodside Way to St Johns Road - Resurface footway; | Completed – October 2009 |
| Bournemouth Road, Chandler's Ford | Chandler's Ford | No. 2 to No. 20 - Resurface footway | Deferred – Lighting PFI |
| Hursley Road, Chandler's Ford | Chandler's Ford | No. 301 to No. 291 - Resurface footway | Deferred – Lighting PFI |
| Hursley Road, Chandler's Ford | Chandler's Ford | No. 94 to No. 74 - Resurface footway | Deferred – Lighting PFI |
| Swaythling Road, West End | West End and Hedge End Grange Park | Fronting Texaco Filling Station - Drainage improvements | Completed - December 2009 |
| Burnetts Lane, Horton Heath | Bishopstoke and Fair Oak and West End and Hedge End Grange Park | Distribution Depot to south of railway bridge - Resurface Carriageway | Completed - February 2010 |
| Cedar Close, Hedge End | Botley and Hedge End | Lower Northam Road to car park entrance resurface carriageway - carried forward from 2008/09 | Completed - November 2009 |
| Hocombe Road, Chandler's Ford | Chandler's Ford | Replace culvert near No. 59 – Drainage improvement | Completed – August 2009 |
| Kew Lane, Bursledon | Hamble | Vicinity of "Silver Spinney" - Drainage improvement | Deferred to 2010/11 programme |
| Mortimers Lane, Fair Oak | Bishopstoke and Fair Oak | Vicinity of Mortimers Farm - Drainage improvement | Completed – September 2009 |

Additional Schemes

| Road Name | Ward | Brief Details | Timing |
|-------------------------------------|------------------------------------|--|----------------------------|
| Portsmouth Road, Lowford | Hamble | Providence Hill to Kingsfield- Resurface carriageway | Completed – July 2009 |
| Verdon Avenue, Hamble | Hamble | Complete length from Hamble Lane - Resurface carriageway | April 2010 |
| Kings Copse Avenue, Hedge End | Botley and Hedge end | Roundabout at junction with Duke Road – Resurface carriageway | April 2010 |
| St James's Road, West End | West End and Hedge End Grange Park | High Street to Chapel Road - Repair joints and resurface carriageway | April 2010 |
| Holmesland Drive, Botley | Botley | Rectory Court to Winchester Street – Resurface carriageway | April 2010 |
| Station Road, Netley | Hamble | Station Approach to Waverley Court – Resurface carriageway | April 2010 |
| Chalvington Avenue, Chandler's Ford | Chandler's Ford | Fronting new development – resurface carriageway | Completed – September 2009 |
| Elmslie Gardens, Netley | Hamble | Complete length from Portsmouth Road -Resurface footway | April 2010 |
| Cranbury Gardens, Old Netley | Hamble | Green lane to Hamble Lane - Resurface footway | April 2010 |
| Ivy Lane, West End | West End and Hedge End Grange Park | Complete length from Swaythling Road - Resurface footway | Completed - December 2009 |
| Maypole Villas, Chandler's Ford | Chandler's Ford | Complete length form Boyatt Lane - Resurface footway | Deferred – Lighting PFI |

Main Road Surface Dressing

| Road Name | Ward | Brief Details | Timing |
|------------------------------------|-------------------------------------|--|----------------------------|
| A3025, Portsmouth Road, Old Netley | Hamble | Hamble Lane to boundary with Southampton - Carriageway surface dressing | Completed – August 2009 |
| Stoneham Lane and Stoneham Way, | Eastleigh West | Chestnut Avenue to M27 Junction 5, Eastleigh - Carriageway surface dressing. | Completed – August 2009 |
| Stoneham Lane | Eastleigh West | Stoneham Way to boundary with Southampton - Carriageway surface dressing | Completed – August 2009 |
| Bishopstoke Road | Eastleigh, Bishopstoke and Fair Oak | Station Hill to Riverside - Carriageway surface dressing | Completed – September 2009 |
| Hamble Lane | Hamble | Windhover Roundabout to King's Avenue - Carriageway surface dressing | Completed – August 2009 |
| Mortimers lane | Bishopstoke and Fair Oak | Winchester Road, Fair Oak to Winchester Road, Lower Upham - Carriageway surface dressing | Completed – August 2009 |

Footway Surface Dressing

| Road Name | Ward | Brief Details | Timing |
|------------------------|--------------------------|--------------------------|--------------------------|
| Fratton Way, Fair Oak | Bishopstoke and Fair Oak | Footway surface dressing | Completed – October 2009 |
| Selhurst Way, Fair Oak | Bishopstoke and Fair Oak | Footway surface dressing | Completed – October 2009 |

| | | | |
|----------------------------|------------------------------------|--------------------------|--------------------------|
| Elland Close, Fair Oak | Bishopstoke and Fair Oak | Footway surface dressing | Completed – October 2009 |
| Missenden Acres, Hedge End | West End and Hedge End Grange Park | Footway surface dressing | Completed – October 2009 |
| Locke Road, Hedge End | West End and Hedge End Grange Park | Footway surface dressing | Completed – October 2009 |

Table 2

**Capital Programme Scheme Update for 2009/10
Eastleigh**

| Scheme name | Project cost | Programme date | Status |
|---|---------------------|-----------------------|--|
| Baddesley Road/Flexford Road - Cycle/Foot Bridge, Knightwood | £1,313,000 | 2008/09 | Scheme substantially completed October 2009. Some landscaping work to complete. |
| Freegrounds Avenue Refuge | £20,000 | 2008/09 | Works completed June 2009. |
| Southampton Airport Parkway Interchange and Cycle Access | £230,000 | 2008/09 | Foot bridge complete. Still awaiting agreement with SWT and BAA for other cycle and public transport infrastructure to be implemented. BAA cycle route design to be agreed. HCC route designed but awaiting details of attaining small section of land from the hotel. Grant and access agreements are in preparation. |
| C358 Winchester Road, Chandlers Ford – pedestrian refuge north east of Peverells Wood Avenue. | Under £25,000 | 2008/09 | Works completed July 2009. |
| Satchell Lane, Hamble - Pedestrian Refuge and provision of a further footway / cycleway link to the newly constructed Doctor's Surgery. | £80,000 | 2009/10 | Works completed September 2009. |
| Hamble Lane Cycles | £113,000 | 2009/10 | Works completed February 2010. Some minor snagging outstanding. |
| Leigh Road, Eastleigh – pedestrian and cycle facilities | £220,000 (est.) | 2009/10 | Works currently underway. |
| Botley Road Toucan, Hedge End | £150,000 | 2009/10 | Construction underway. Completion due April 2010. |

| | | | |
|--|---------------|---------|---|
| M27 junction 5 Improvements | £8,325,000 | 2009/10 | The scheme is planned to be carried out in three phases with phase 1 in main contract 1 and phases 2 and 3 combined within main contract 2: The proposed measures will consist of providing additional lanes on all approaches to the roundabout, including 3 segregated left turn lanes. The roundabout will also be fully controlled by traffic signals. Phase 1 main works started on site 5 Oct 09 and will last six months. Phase 2 advanced site clearance is currently underway. Phase 2 and 3 main works are planned to commence in May 2010. |
| C358 Winchester Road, Chandlers Ford – pedestrian refuge | Under £25,000 | 2009/10 | Provision of a pedestrian refuge no. 4 between nos.39 and 41 Winchester Road. Works are substantially complete. |
| C194 Allington Lane, West End – footway provision | Under £25,000 | 2009/10 | Works completed October 2009. |
| Burnett Lane / Bubb Lane – junction improvements | Under £25,000 | 2009/10 | Minor junction improvements to mitigate the impact of heavy goods vehicles. Executive Member for Environment approval has been received and works are programmed to start at the end of March. |

Table 3

**HCC Traffic Management Programme Update 2009/10
Eastleigh**

| Scheme Name | Estimated Cost | Programme date | Status |
|---|-----------------------|-----------------------|--|
| A and B road speed Limit review | | By 2011 | The review is ongoing. See below for village 30 priorities. Further work in 2010/11 programme. |
| Hamble Lane 30mph speed limit south of Hound Road Rbt | £2000 | Jan 2010 | Implemented 9 th February 2010. |
| Winchester Road Chandlers Ford – Proposed extension to the 30mph speed limit to its roundabout junction with Hocombe Road | £2000 | March 2010 | Traffic Regulation Order advertised. No objections received. Report to Director of Environment required. Implementation April 2010 |
| Heath House Lane – Request for 30mph speed limit (Declined from Village 30 project) | £0 | Completed | Investigations into the possibility of reducing the speed limit in Heath House Lane have been undertaken. This location did not meet the criteria for a reduction in the speed limit. The existing mean speeds were too high to reduce the limit without other physical measures. Accident statistics did not support the reduction on safety grounds. County Councillor Kyrle has been informed accordingly. Eastleigh Borough Council are proposing to upgrade the existing speed limit signing on that section of road. No further action required. |
| West End Road, West End – Request for 30mph speed limit (Declined from Village 30 project) | £0 | Ongoing | Investigations into the possibility of reducing the speed limit in West End Road have been undertaken. The initial speed surveys have indicated that the mean speeds are currently around 31mph. This would indicate that a reduction in the speed limit may be possible. Accident statistics have not indicated a particular safety issue. Further investigations ongoing. Included on 2010/2011 programme. |

Table 4
2009/10 Traffic Management Programme
Eastleigh Agency - Update

| Location | Area | Progress | Approximate implementation |
|--|-----------------|--|---|
| Waiting restrictions - Abbotsbury Road/Hamilton Road/Spring Lane | Bishopstoke | Objection report to committee (spring 09) | Implemented August 09 |
| Waiting restrictions-High Street/School Lane | Hamble | Objection report required | Implemented May 09 |
| Waiting restrictions-Meadow Lane | Hamble | New-Initial Consultation | Approved by BHH. Implementation Spring 10 |
| Restricted parking zone-Hut Farm Place (Old Hendy Garage) | Chandler's Ford | Public Consultation ongoing | Implemented May 09 |
| Revocation of banned turns-Chestnut Ave. B & Q entrance | Chandler's Ford | New – Initial Consultation | On hold until construction works completed to close access |
| Waiting restrictions-South Street | Eastleigh | New – Initial Consultation | On hold |
| Residents parking zone-Falkland Road/Northend copse(including Holland Close) | Eastleigh | Objections received | Implemented Feb 10 |
| Restricted Parking Zone-Old Pirelli Site | Eastleigh | Public consultation | Experimental restrictions implemented Feb 10 |
| Waiting restrictions (Experimental order) - Magpie Lane area | Eastleigh | Implemented and objections being collated. | Objections considered by ELAC. Restrictions approved Jan 2010 |
| Loading bay/taxi rank -Wells Place | Eastleigh | Initial consultation | Introduced as experiment. Objection report April 2010 |

| Location | Area | Progress | Approximate implementation |
|---|-------------|--|---|
| Residents parking- Passfield Close | Eastleigh | Initial consultation | Proposal abandoned by ELAC Feb 10 |
| Waiting restrictions (Experimental order) Old Shamblehurst Lane (Hedge End railway station overspill) | Hedge End | Implemented and objections being collated. | Objections considered by HEWEB. Restrictions approved Jan 10. |