

HAMPSHIRE COUNTY COUNCIL

ENVIRONMENT DEPARTMENT

HIGHWAYS ACTION TEAM HIGHWAYS MEETING - HAVANT

PROGRESS WITH 2009/10 SCHEMES

The attached tables detail the progress with:

1. Maintenance and Special Maintenance Schemes
2. Capital Programme Schemes
3. Traffic Management Programme
4. Traffic Regulation Orders.

Members are asked to note the current status.

Table 1

HAVANT**Update on status of 2009/10 Capital Programme's Maintenance and Special Maintenance schemes****Significant Maintenance Work by Hampshire Highways**

Location	Ward	Brief Details	Approximate Dates
Petersfield Road, Havant	Battins / Bondfields	Guardrail improvements	Completed June 09
North Street, Havant	St Faiths	Footway slab repairs south from Prince George St	Completed July 09
West Street Precinct, Havant	St Faiths	Footway slab and brickwork repairs	Completed October 09
Farringdon Road, Leigh Park	Bondfields	Footway resurfacing from St Albans Road to Wilverley Avenue	Completed June 09
Burley Close, West Leigh		Footway resurfacing from o/s flats to Woodhay Walk	Completed Oct 09
Kendal Close, Cowplain	Cowplain	Footway resurfacing from London Road to the end	Completed Sept 09
Bosmere Gardens, Emsworth	Emsworth	Footway resurfacing from Victoria Road to Bridge Road	Completed October 09
Brook Gardens, Emsworth	Emsworth	Footway resurfacing from o/s 1 to o/s 53	Deferred to 2010/11
Pook Lane, Warblington	St Faiths	Footway resurfacing from Emsworth Road to end	Deferred to 2010/11
Sea Front, Hayling Island	Hayling East	Footway resurfacing from o/s 8 to o/s 16	Deferred to 2010/11
Sutton Road, Hart Plain	Hart Plain	Footway resurfacing from Hart Plain Avenue to o/s 82 and o/s 57	Deferred to 2010/11
West Lane, Hayling Island	Hayling West	Carriageway haunching from Daw Lane to Brights Lane	Completed July 09
London Road, Cowplain	Cowplain / Horndean Hazleton	Carriageway resurfacing from Longwood Avenue to Thistledown	Completed Feb 10
Latchmore Forest Grove, Cowplain	Cowplain	Drainage works	Reduced scheme completed March 10
Gladys Avenue, Cowplain	Cowplain	Drainage works	Completed Dec 09
Bath Road, Emsworth	Emsworth	Drainage works	Completed Dec 09
Dunsbury Way Leigh Park	Warren Park	Carriageway resurfacing from Middle Park Way to Bramdean Drive	Completed March 10
Stakes Hill Road C423 Waterlooville	Stakes	Carriageway resurfacing from Elizabeth Road (approx) to Gloucester Road (approx)	Completed March 10

Main Road Surface Dressing

Road Name	Ward	Brief Details	Dates
Maurepas Way	Waterloo	Forest End roundabout to MDA works	Completed Sept 09
Silvester Road, Cowplain	Hart Plain	Milton Road to London Road	Completed Sept 09
London Road, Cowplain	Waterloo / Cowplain	Park Wood northwards for 390m	Completed Sept 09
Hart Plain Avenue	Hart Plain	Remedial works on 2008 dressing	Completed Sept 09
Havant Road, Emsworth	Emsworth	Selangor Avenue to North Street roundabout	Completed Sept 09 – remedial works outstanding
Middle Park Way, Leigh Park	Barncroft / Warren Park / Battins	Purbrook Way to Crondall Avenue	Completed Sept 09 – remedial works outstanding
Park House Farm Way, Leigh Park	Barncroft	Purbrook Way to Middle Park Way	Completed Sept 09 – remedial works outstanding
Southleigh Road, Denvilles	St Faiths	Berkeley Square (South) to Fourth Avenue	Completed Sept 09 – remedial works outstanding

Footway Surface Dressing

Road Name	Ward	Brief Details	Dates
Sandy Point Road, Hayling Island	Hayling East	Creek Road to Bracklesham Road	Completed March 10
Westbourne Road, Emsworth	Emsworth	New Brighton Road roundabout to West Sussex boundary	Completed March 10
Lewis Road, Emsworth	Emsworth	Ends of culs-de-sac near Westbourne Road and New Brighton Road	Completed March 10
St Margaret's Road (Spur), Hayling Island	Hayling East	Private Street to end	Completed March 10
St Thomas's Avenue, Hayling Island	Hayling West	Staunton Avenue – whole loop	Completed March 10
St Thomas's Avenue to St Helen's Road footpath, Hayling Island	Hayling West	St Thomas's Avenue to St Helen's Road	Completed March 10

Table 2

**Capital Programme Scheme Update 2009/10
Havant**

Scheme name	Project cost	Programme date	Status
Park Lane Bridleway 123, Havant – Phase 2	£40,000	2009/10	Completed May 2009.
Purbrook Way , Bedhampton – Toucan crossing and widening of existing footway on the south side of Purbrook Way to provide a shared pedestrian/cycle facility.	£150,000	2009/10	Works completed December 2009.
West Street, Havant – footway provision	Under £25,000	2009/10	Part of the minor works programme. Footway widening adjacent to Henry Jones builders. Works currently underway and due for completion early May 2010.
Seafront, Hayling Island – refuge	Under £25,000	2009/10	Part of the minor works programme. Pedestrian refuge near to Seagrove Avenue. Works currently underway and due for completion early May 2010.
High Lawn Way, Leigh Park – carriageway widening	Under £25,000	2009/10	Works completed March 2010.

Table 3

**Hampshire County Council Traffic Management Programme Update 2009/10
Havant**

Scheme Name	Estimated Cost	Programme date	Status
A and B road speed Limit review		By 2011	The review is ongoing. Priority routes are currently being assessed. B2150 Hulbert Road and B2149 Park Road North and South were identified as priority routes within Havant Borough. Note: See scheme below relating to Park Road North and South. Further work in 2010/11 programme.
New Road/Park Road North and South – 30mph speed limit	£5,000	2009/2010	Proposal advertised and no objections received. Traffic Order to be implemented on 19 April 2010.
Hart Plain Avenue – Traffic Management Scheme – 20mph speed limit	£1,500	2009/2010	Feasibility study being undertaken into the provision of a traffic management scheme in Hart Plain Avenue to address safety concerns outside the schools. 20mph speed limit was implemented on 29 January 2010 and monitoring is being undertaken. Consultation with residents on a proposed traffic management scheme took place between 15 March 2010 – 9 April 2010. Feedback from the consultation is currently being analysed.

Table 4

2009/10 Traffic Management Programme – Havant – Update

LOCATION	WARD	RESTRICTION	PROMOTER	REQUEST DATE	TARGET DATE	OPERATIVE DATE
WOODBURY AVE etc. and PENNER ROAD SIDE ROADS (North Langstone area)	St Faiths	Waiting restrictions/ limited waiting	Residents	May 2008	Sept 09	28/08/2009
STOCKHEATH LANE (West of Purbrook Way r/bt)	Battins	Waiting restrictions	MP & residents	Oct 2008	Oct 2009	17/11/2009
HAVANT TOWN CENTRE EAST (HBC funded)	St Faiths	Residents Parking	Ward Members	July 2007	May 2009	12/07/2009
BEDHAMPTON ROAD, BRUNSWICK GARDENS & CHADSWELL MEADOW - CENTENARY GARDENS	Bedhampton	Waiting Restrictions/ Limited Waiting/ Residents Parking	Cllr Wride	Mar 2008	Jan 2010	Report to committee required/ 2 objections
LONDON RD, PURBROOK o/s 32/34	Purbrook	Change no loading to limited waiting	Local Business	Dec 2008	Dec 2009	Report to committee required/ 1 objection
LONDON RD, PURBROOK , 56 TO 74	Purbrook	Limited waiting/ residents parking	Residents	Mar 2006	Dec 2009	Report to committee required/ 1 objection
LONDON RD, PURBROOK (Shops west of Penjar Ave)	Purbrook	Limited Waiting	Local Business	Feb 2007	Dec 2009	Report to committee required/ 3 objections
LONDON RD/A3 Currently unrestricted.	Purbrook	Limited Waiting	Local Business		Dec 2009	Report to committee required/ 1 objection
ST THOMAS MORE'S SCHOOL, HOOKS LANE, BEDHAMPTON	Bedhampton	No Stopping on school entrance/ Waiting Restrictions	Cllr Wride	Aug 2008	Jan 2010	Agreed restrictions with police and community, need to advertise. Will run into next year

LOCATION	WARD	RESTRICTION	PROMOTER	REQUEST DATE	TARGET DATE	OPERATIVE DATE
APOLLO DRIVE	Purbrook	Waiting Restrictions	Residents	Dec 2006	Dec 2009	Awaiting go ahead from Councillors then will action initiation of process
SOLENT ROAD	St Faiths	Permanent Prohibition of Waiting	Local Business	April 2008	Dec 2009	01/12/2009
CHIDHAM PARK	St Faiths	Waiting Restrictions/ Residents Parking	Residents & Ward Cllrs	Jan 2007	Jan 2010	Approved Committee 24/03/2010 works to be ordered. Delayed due to objections
TROSNANT ROAD, NICHOLSON WAY, STOCKHEATH LANE, THE DRIVE, COMPTON CLOSE	Bedhampton	Review waiting restrictions	Residents	April 2008	Jan 2010	Carry over to next year
CENTRAL RETAIL PARK	St Faiths	Weight restrictions	Residents	Mar 2008	Mar 2010	Works to be ordered
HAVANT TOWN CENTRE EAST (HBC funded)	St Faiths	Residents parking	Residents & Members	Dec 2006	Mar 2010	12/07/2009
HART PLAIN AVENUE (east)	Hart Plain	20 mph	Community school	May 2009	Dec 2009	29/01/2010
RAILS LANE/EASTOKE CORNER	Hayling East	Limited waiting	Traders	Mar 2009	Mar 2010	10/03/2010