

HAMPSHIRE COUNTY COUNCIL

ENVIRONMENT DEPARTMENT

HAMPSHIRE ACTION TEAM TRANSPORTATION MEETING - GOSPORT

PROGRESS WITH 2010/11 SCHEMES

The attached tables detail the progress with:

- Table 1. Maintenance and Special Maintenance Schemes Update 2010/11
- Table 2. Capital Programme Schemes Update 2010/11
- Table 3a. Hampshire County Council Traffic Management Programme 2010/11 – Gosport
- Table 3b. Gosport Borough Council Traffic Management Programme Update 2010/11

Members are asked to note the current status

Table 1**GOSPORT****Status of 2010/11 Capital Programme's Maintenance and Special Maintenance schemes****Principal Road Special Maintenance 10/11**

Road Name	Ward	Status	Brief Details
A32 Fareham Rd	Bridgemary N/S	Completed	Resurfacing to local sections- Holbrook/Fareham Reach/Cunningham Drive Remediation after Winter
A32 /Wych Lane and opposite Fleetlands	Bridgemary N	Wych Lane Completed	Drainage
A32 Forton Rd	Christchurch	Completed	Drainage by fuel depot

Non Principal Road Special Maintenance 10/11

Location	Ward	Status	Brief Details
Browndown Rd	Alverstoke	Defer to 11/12 to fund Hill Head Land Slip	Relining of sewer subject to infiltration. Since last year 2 pumps installed to reduce risk, CCTV carried out and lost MH under caravan has been located and uncovered- Needs design to be finalised.
Creek Rd/South St	Town	Completed	Resurfacing - remediation after winter
Haslar Rd	Anglesey		Localised damage on bridge - remediation after winter
Shoot Lane	Lee East	Completed	Haunch-Section of Rd - remediation after winter

Location	Ward	Status	Brief Details
Spring Garden Lane	Town / Christchurch	South section completed	Surfacing - sections
Bury Rd	Leesland / Alverstoke	Completed	Surfacing-Bury Cross - Pelican
Carisbrooke Rd	Peel Common	Completed	Surfacing - traffic signals to Long Drive
St Helens Rd	Privett	Completed	Surfacing- Microasphalt sections
Albemarle Ave	Hardway	Deferred from 09/10 Due Q4	Localised carriageway structural repair/investigation
Rowner Rd	Rowner and Holbrook	Completed	Drainage Improvements - by Green Dragon PH
Elson Rd (GADSAD)	Elson	Completed	Drainage Improvements - in liaison with GBC
Shoot Lane	Lee	Completed	Drainage Improvements - field run off
Kings Rd	Leesland	On Hold due to school building works	Drainage Improvements - cycleway rear of Kings rd near school
Forton Rd	Brockhurst/Forton	Completed	Minor Drainage Improvements - by The Fruit Basket
Grove Rd	Hardway	Due Q4	Minor Drainage Improvements - near Green Lane
Clayhall Rd	Anglesey	Southern Water outfall works resolved	Minor Drainage Improvements -Monckton rd junction
Privett Rd	Privett	Complete	Minor Drainage Improvements - Daniels Close
Works Added subject to Budget:-			
Teignmouth Rd - whole length	Forton	Ordered	Resurface carriageway
St Helens Rd - whole length	Privett	Completed	Resurface carriageway (thin layer over concrete)
Pier St Lee	Lee west	Ordered	Slab Paving in Conservation Area east side
Kingsley Ave/Avery Lane	Elson	Due Q3	Linking footway reconstruction
Green Crescent nos. 66-106	Bridgemary south	Ordered	Kerb renewal
Parham rd nos. 20-138 Rear access footway	Christchurch	Ordered	Footway reconstruction

Location	Ward	Status	Brief Details
Gregson Ave nos. 4-24	Bridgemaury south	Ordered	Footway reconstruction
Brewers Lane nos. 36-46	Bridgemaury south	Ordered	Footway reconstruction
Brewers Lane nos. 57-87	Bridgemaury south	Ordered	Footway reconstruction
High Drive - 1 High Drive to 21 Long Drive	Peel Common	Ordered	Footway reconstruction
Harris Rd Subway	Grange	Due Q4	Drainage – relocation of drainage/rising main
Stokes Bay Rd localised sections of puddling in carriageway	Alverstoke	Due Q4	Drainage (tie in with new cycleway scheme) - Addition of road gullies
Dunkeld Rd (Carried over from 09/10) nos. 94-98	Elson	Ordered	Reconstruct area of carriageway

Other Schemes 10/11

Road Name	Ward	Status	Brief Details
Trafalgar Square ROUA	Leesland	Ongoing	Regeneration works in front of pub and in Trafalgar Square

Minor Road Surface Dressing 10/11

Road Name	Ward	Status	Brief Details
Nobes Ave	Bridgemaury S	Completed	All
Elson Rd	Elson	Completed	Frater to Heritage
Dukes Rd	Forton	Completed	All
Mill Lane	Leesland	Completed	St Vincent to Forton, east side
Military Rd	Brockhurst	Completed	A32 to Station Rd
Brune Lane	Rowner and Holbrook	Completed	Safety Engineering

Footway Surface Dressing 10/11

Road Name	Ward	Status	Brief Details
A32 Mumby Rd Spring Garden	Town	Completed	Minnitt Rd
Harbour Rd	Town	Completed	W Side by fuel depot
Gunners Way	Elson	Completed	East side
Mill Lane	Leesland	Completed	East side Forton Rd to San Diego Rd
Minnitt Rd	Town	Completed	N Side at western end

Table 2

**Capital Programme Scheme Update 2010/11
Gosport**

Scheme name	Project cost	Programme date	Status
Broom Way - Court Barn Lane to Olive Close - conversion of footway to shared use	Under £50,000	2010/11	Works have been ordered and are programmed for quarter 4
Leonard Road/Victoria/Albert Street - removal of planters to create additional parking	Under £50,000	2010/11	Works have been ordered and are programmed for quarter 4
Taxi Rank - Review of TRO's	Under £50,000	2010/11	TRO's have been investigated and found to be correct for current layout and situation. It is not possible to introduce a TRO to formalise the drop off and pick up area. Therefore until such times as the physical layout is amended it is recommended that the TRO's remain unchanged. No further action is to be undertaken.
Toucan Crossing - Brockhurst Roundabouts, Gosport	£250,000	2010/11	Pedestrian and cycle accessibility improvements, to include the installation of a toucan crossing and associated cycle routes around the Brockhurst Roundabouts including links into Brune Park Community College. Works commenced 20 th August 2010 for 12 weeks.
Bus Rapid Transit	£22m	2010/11	Works currently underway.

Table 3a

**HCC Traffic Management Programme Update 2010/2011
Gosport**

Scheme Name	Estimated Cost	Programme date	Status
A and B road speed limit review		By 2011	The review of the speed limits on the A and B roads in Area South is currently underway. Consultation with Members will be carried out when the review is - Ongoing
Marine Parade West, Lee on the Solent, Gosport – Implement bollards outside parade of shops between Pier Street and Milvil Road	£6000	2010/2011	Bollards required to reinforce the Prohibition of Waiting and Loading outside the parade of shops. Vehicles continue to park on the wide pavement causing obstructions to sight lines when exiting Pier Street and obstructing visibility at the pedestrian crossing – Completed July 2010

Note: £4000 for Miscellaneous minor traffic management measures has been removed from the programme due to 2010/11 budget cuts.

Table 3b

2010/11 Gosport Traffic Regulation Order Programme

Note: * = developer funded

	Location/Details	Status/Target (as at 27.09.10)
2009/10 Programme carried over		
	Portal Road, Bramber Road and Findon Road Revocation of existing double yellow lines on western side of Portal Rd. Review of existing lengths of double yellow lines in light of the one way systems in these roads to improve opportunities to park.	In progress Statutory consultation concluded with mixed responses. Bramber Road and Findon Road proposals dropped due to no distinct road safety benefits. Portal Road – Implemented 13.09.10
*	Brune Lane Developer funded TRO to provide waiting restrictions in the vicinity of the Health Centre	Implemented 27.05.10
	Grove Avenue / Spring Garden Lane Waiting Restrictions to address parking near the junction caused by cars displaced from car parks by Council parking charges.	Implemented 20.09.10
	Walpole Road Taxi Rank Permanent Order for taxi rank between Spring Garden Lane and Morrisons'.	Implemented 12.04.10
	Mumby Road / Minnitt Road East Junction Waiting restrictions on Mumby Road to improve sight lines. Could also address parking problems caused by taxis & other vehicles within Minnitt Road.	In progress Advertised – no objections. Report approved.
	Broom Way / Fell Drive Waiting restrictions to prevent parking on Broom Way obstructing sight lines.	In progress Order drafted, awaiting advertisement
*	Cherque Farm Phases 6&7 Home Zones - waiting restrictions for 3/4 identified locations. i) Magister Drive roundabout ii) Megson Drive	In progress Advertised 10.09.09 - 23 objections received. Parking surveys at evenings and weekends revealed no significant problems. TRO not to be progressed. No Further Action Parking issues do not now appear to be so significant, as confirmed by surveys undertaken at evenings and weekends. TRO is deferred, although the situation will continue to be monitored.
*	Spring Garden Lane (Railway Station) Waiting restrictions in Spring Garden Lane to protect sight lines for proposed accesses	In progress Initial proposals prepared.
Additional Developer funded TRO		
*	Privett Road/Ann's Hill Road (TR0457) Waiting restrictions and loading/unloading ban alongside new development (redevelopment of Wiltshire Lamb ph)	Implementation 17.11.10

2010/11 Programme previously approved		
1	The Anchorage/Willis Road (TRO 202) Double yellow lines from end of lay-by northward outside Alec Rose House and continue in front of old Red Cross/Slocum Hse building. Also The Anchorage/Willis Rd junction and other side road junctions on Willis Road, due to displaced parking caused by introduction of car park charges.	In progress Proposals being further discussed with GBC due to alterations to parking arrangements on nearby Housing land. Awaiting confirmation of GBC proposals.
2	Anglesey Road/Little Green (TRO 345) Double yellow lines at Anglesey Road/Little Green junction, with south side linking up with existing restrictions to protect sight lines.	In progress Advertised – no objections. Report submitted.
3	Privett Road/Charlesbury Ave (TRO 435) Waiting restrictions to ease sight lines/access at junction.	In progress Advertised – no objections. Report submitted.
4	Elson Lane/Exmouth Road (TRO 412) Double yellow lines at junction and opposite Infant School entrance	In progress Order drafted, awaiting advertisement.
5	Anglesey Road/Crescent Road (TRO 362) Double parking in Crescent Road close to junction causing obstruction to traffic flow. Lorries sometimes have to reverse back out onto Anglesey Road. Consider double yellow lines in Anglesey Road opposite junction and extend double yellow lines both sides in Crescent Road past first vehicle crossing on south side.	In progress Draft proposals in progress.
6	Elson Road (TRO 443, poss include 215 & 406) i) double yellow lines outside St Thomas's Church ii) double yellow lines on west side of Frater Lane junction (opposite Church)	In progress Advertised – 1 objection. Report being prepared.
7	Richmond Road, Lee On Solent (TRO 370) Existing double yellow lines stop close to Marine Parade West junction causing conflict with traffic turning in from Marine Parade West at speed. Extend double yellow lines on north side up to first street light.	In progress Draft proposals in progress.
8	Selsey Avenue/Elson Rd (TRO 384) Double yellow lines at junction to improve sight lines. Elson Road/Worthing Avenue (TRO 400) Reduce existing double yellow lines by approx 3.5m away from vehicle crossing to 49 Elson Road. Elson Road/Brighton Avenue (TRO 423) Double yellow lines at junction to improve access and sight lines.	In progress Order drafted, awaiting advertisement.
9	Heaton Road/Netherton Road (TRO 160) Double yellow lines at junction and bend opposite church.	In progress Order drafted, awaiting advertisement.
10	House Farm Road (TRO 419) Double yellow lines at both junctions with Privett Road to ease access.	Autumn 2010

11	Fareham Road (TRO 402) TRO required to formalise banned right turn into Barwell Lane (not done at development stage).	Autumn 2010
12	Blenheim Gdns/St Thomas's Road (TRO 331) Double yellow lines at junction to protect sight lines and reduce vehicle conflict. (This proposal was consulted and dropped due to objections in 1999, but problems persist).	Autumn 2010
13	Dock Road (TRO 366) Request from WPC Dixon to ease enforcement - single yellow line should be upgraded to double yellow lines. Additional double yellow lines outside Severnside Waste Paper to prevent double parking and obstructions. Extend double yellow lines at Thornbrake Road/Mayfield Road junction to improve sight lines.	Autumn 2010
14	Ham Lane (TRO 378) Double yellow lines in front of No's 1 –17 to improve sight line from access road.	Winter 2010
15	Grove Road/Russell Road/Fell Drive (TRO 397) Double yellow lines at Grove Road and Fell Drive junctions with Russell Road to improve access and maintain sight lines.	Winter 2010
16	The Avenue/Bury Hall Lane and The Avenue/Beatty Drive (TRO 427) Double yellow lines at junctions.	Winter 2010
17	Village Road (TRO 441) Extend double yellow lines on north side from The Avenue to ease access, particularly for lorries causing damage to parked cars. Village Road (TRO 444) Consider Loading Only on built-out footways, junction The Avenue Village Road (TRO 446) Introduce limited waiting outside no. 29, Village Antiques, to prevent long-stay parking and be consistent with restrictions outside other shops.	Winter 2010