

HAMPSHIRE COUNTY COUNCIL

ENVIRONMENT DEPARTMENT

HAMPSHIRE ACTION TEAM TRANSPORTATION MEETING - EASTLEIGH

PROGRESS WITH 2010/11 SCHEMES

The attached tables detail the progress with:

- Table 1. Maintenance and Special Maintenance Schemes Update 2010/11
- Table 2. Operation Restore Update 2010/11
- Table 3. Capital Programme Schemes Update 2010/11
- Table 4a. Hampshire County Council Traffic Management Programme 2010/11 – Eastleigh
- Table 4b. Hampshire County Council Additional Traffic Management Programme Update 2010/11
- Table 4c. Eastleigh Borough Council Traffic Management Programme Update 2010/11

Members are asked to note the current status.

Table 1

EASTLEIGH 2010/11 Capital Programme Maintenance and Special Maintenance Schemes**Special Maintenance Programme**

Location	Ward	Brief Details	Status
Upper Northam Road, Hedge End	Hedge End	Reinstate embankment	Completed – October 2010
Maypole Villas, Eastleigh	Eastleigh East	Boyatt Lane to end – Resurface footway	Deferred pending works by lighting PFI
Grange Road, Hedge End	West End and Hedge End Grange Park/ Botley and Hedge End	No 6 to No 14 - Resurface carriageway	Works complete – March 2011
Broad Oak, High Street and Mill Hill, Botley	Botley and Hedge End	Maypole Roundabout to borough boundary – patch and rejuvenate carriageway	Section through Mill Hill completed August 2010
Kew Lane, Bursledon	Hamble	Vicinity of “Silver Spinney” - Drainage improvement	Works in progress
Portsmouth Road, Bursledon	Hamble	Resurface carriageway – School Road to o/s “Rohais”	Works programmed to start end March 2011
Moorgreen Road, West End	West End and Hedge End Grange Park	Resurface carriageway – Chapel Road to o/s No. 20	Completed – 9/08/10
Blind Lane, Horton Heath	West End and Hedge End Grange Park/ Botley and Hedge End	Carriageway haunching - Burnetts Lane to o/s “Greenacres”	Completed – 9/12/10

Special Maintenance Programme (continued)

Burnetts Lane, Horton Heath	Bishopstoke and Fair Oak	Resurface carriageway – Botley road to o/s “Fairways”	Anti skid surfacing to be completed
Winchester Road, Fair Oak	Bishopstoke and Fair Oak	Resurface carriageway – Esso garage to o/s Acorn Club	Completed – October 2010
Birch Road, Hedge End	Botley and Hedge End	Reconstruct carriageway – Longclose Road to Beech Road	Completed – February 2011
Bursledon Road, Hedge End	Botley and Hedge End	Inlay patching – Foord Road to St Johns Road	Completed
Fair Oak Road, Fair Oak	Bishopstoke and Fair Oak	Resurfacing – Shorts Road to Summerlands Road	Completed – February 2011
Hursley Road, Chandler’s Ford	Chandler’s Ford	No. 301 to No. 291 - Resurface footway	In progress

Special Maintenance Programme - Deferred schemes

Location	Ward	Brief Details	Status
Bournemouth Road, Chandler’s Ford	Chandler’s Ford	No. 2 to No. 20 - Resurface footway	Deferred pending works by lighting PFI
Hursley Road, Chandler’s Ford	Chandler’s Ford	No. 94 to No. 74 - Resurface footway	Deferred pending works by lighting PFI

Main Road Surface Dressing

Road Name	Ward	Brief Details	Timing
Bournemouth Road, Chandler's Ford	Chandler's Ford	Leigh Road to Chestnut Avenue roundabout	Completed July 2010
Hound Road, Netley	Hamble	Hamble Lane to Hound Way incl. lay-by at church	Completed July 2010
Hound Way, Netley	Hamble	Hound Road to St Marys Road railway bridge	Completed July 2010
Bournemouth Road , Chandler's Ford	Eastleigh West	Leigh Road to Chestnut Avenue roundabout	Completed July 2010
Bridge Road, Bursledon	Hamble	Blundell Lane to Oakhill	Completed July 2010
Oakhill, Bursledon	Hamble	Bridge Road to Providence Hill	Completed July 2010
Providence Hill, Bursledon	Hamble	Oakhill to Windmill Lane	Completed July 2010
Bursledon Raod, Bursledon	Hamble	Windmill Lane to Windhover roundabout	Completed July 2010
Eastleigh Road, Fair Oak Safety Engineering scheme	Bishopstoke and Fair Oak	Junction of Sandy Lane to B3354 Botley Road	Completed July 2010
Winchester Road, Chandler's Ford Safety Engineering scheme	Chandler's Ford	Hocombe Road roundabout to Alexandra Road	Completed July 2010
Townhill Way, West End Safety Engineering scheme	West End and Hedge End Grange Park	A27 Roundabout County Boundary (SD between roundabouts / Retexure or resurface roundabout circuits)	Completed July 2010
Dodwell Lane, Bursledon Safety Engineering scheme	Hamble	Dodwell Lane spur from motorway to A27 Oakhill.	Completed July 2010

Minor Road Surface Dressing

Road Name	Ward	Brief Details	Timing
Lakewood Road, Chandler's Ford	Chandler's Ford	Hocombe Road to Hiltingbury Road	Completed August 2010
Lakewood Road, Chandler's Ford	Chandler's Ford	Hiltingbury Road to Merdon Avenue	Completed August 2010
Lakewood Road, Chandler's Ford	Chandler's Ford	Merdon Avenue to Brownhill Road	Completed August 2010
Gordon Road, Chandler's Ford	Chandler's Ford	Nichol Road to Queens Road	Completed August 2010
Sycamore Avenue, Thorold Road Chandler's Ford	Chandler's Ford	Ashdown Road to Heathfield Road	Completed August 2010
Malibres Road, Chandler's Ford	Chandler's Ford	Coultas Road to Hiltingbury Road	Completed August 2010
Kingsway, Chandler's Ford	Chandler's Ford	Hiltingbury Road to Kingsway	Completed August 2010
Kings Road, Chandler's Ford	Chandler's Ford	Hiltingbury Road to Hocombe Road	Completed August 2010
Monks Way, Eastleigh	Eastleigh West	Winchester Road to Park Road	Completed August 2010
Friars Road, Eastleigh	Eastleigh West	Chestnut Avenue to Chestnut Avenue	Completed August 2010
Dew Lane, Eastleigh	Eastleigh West	Chestnut Avenue to Monks Way	Completed August 2010
Kipling Road, Eastleigh	Eastleigh West	Passfield Avenue to Leigh Road	Completed August 2010
Albert Road, Eastleigh	Eastleigh West	Woodside Avenue to Brookwood Avenue	Completed September 2010
Victoria Road, Eastleigh	Eastleigh East	Twyford Road to Consort Road	Completed September 2010
Elizabeth Way, Eastleigh	Eastleigh East	Twyford Road to Consort Road	Completed September 2010
Consort Road, Eastleigh	Eastleigh East	Consort Road to end	Completed September 2010
Consort Close, Eastleigh	Eastleigh East	Elizabeth Way To Consort Close	Completed September 2010
Nelson Road, Bishopstoke	Eastleigh East	Consort Road to end	Completed September 2010
	Bishopstoke and Fair Oak	Stoke Park Road to Longmead Avenue	Completed August 2010

Minor Road Surface Dressing (continued)

Road Name	Ward	Brief Details	Timing
Longmead Avenue, Bishopstoke	Bishopstoke and Fair Oak	Church Road to Drake Road	Completed August 2010
Colchester Avenue, Bishopstoke	Bishopstoke and Fair Oak	Underwood Road to Stoke Park Road	Completed August 2010
Stoke Park Road, Bishopstoke	Bishopstoke and Fair Oak	Church Road to End	Completed August 2010
Oakgrove Road, Bishopstoke	Bishopstoke and Fair Oak	Oakgrove Gardens to End	Completed August 2010
Manor Road, Bishopstoke	Bishopstoke and Fair Oak	Fair Oak Road to Oakgrove Gardens	Completed August 2010
Summerlands Road, Fair Oak	Bishopstoke and Fair Oak	Fair Oak Road to Winchester Road	Completed August 2010
Fir Tree Lane, Horton Heath	Bishopstoke and Fair Oak	Burnetts Lane to Allington Lane	Completed August 2010
Oatlands Road, Boorley Green	Botley and Hedge End	Winchester Road to Maddoxford Lane	Completed August 2010
Four Acres, Botley	Botley and Hedge End	Church Lane to Mortimer Road	Completed August 2010
Mortimer Road, Botley	Botley and Hedge End	Four Acres to High Street	Completed August 2010
Southern Road, West End	West End and Hedge End Grange Park	Western Road to Moorhill Road	Completed August 2010
Western Road, West End	West End and Hedge End Grange Park	Telegraph Road to Eastern Road	Completed August 2010
Eastern Road, West End	West End and Hedge End Grange Park	Western Road to Southern Road	Completed August 2010
Beacon Road, West End	West End and Hedge End Grange Park	West End Road to Telegraph Road	Completed August 2010
West End Road, West End	West End and Hedge End Grange Park	Moorhill Road to High Street	Completed August 2010

Footway Surface Dressing

Road Name	Ward	Brief Details	Timing
White Hart Road	Bishopstoke and Fair Oak	End to End	Completed September 2010
Eastville Road	West End and Hedge End Grange Park	Eastleigh Road to White Hart Road	Completed September 2010
Elliott Rise	West End and Hedge End Grange Park	Maunsell Way to Beattie Rise	Completed September 2010
Beattie Rise	West End and Hedge End Grange Park	Elliott Rise to Maunsell Way	Completed September 2010
Watkin Road	West End and Hedge End Grange Park	Maunsell Way to side of 1 Arlington Crescent	Completed September 2010
Malvern Gardens	West End and Hedge End Grange Park	Watkin Road to End	Completed September 2010
St Lawrence Close	West End and Hedge End Grange Park	Watkin Road to End	Completed September 2010

Table 2

Operation Restore Works Programme 2010/11 - Eastleigh

Road/Location	Parish/Ward	Brief Details	Status
Ashdown Road	Chandlers Ford	Carriageway repairs	Complete
Peverells Road	Chandlers Ford	Carriageway repairs	Complete except for remedials
Crows Nest Lane	Boorley Green	Carriageway resurfacing	Complete
Hiltingbury Road	Chandlers Ford	Carriageway resurfacing	Complete
Quob Lane	West End	Carriageway resurfacing	Complete

Table 3

**Capital Programme Scheme Update for 2010/11
Eastleigh**

Scheme name	Project cost	Programme date	Status
Southampton Airport Parkway Interchange and Cycle Access	£230,000	2008/09	Land and legal issues still to be resolved to allow implementation of complete cycle route from Spitfire roundabout along Mitchell Way to Wide Lane via rail station footbridge.
M27 junction 5 Improvements	£8,325,000	2009/10	Phase 1 works have been completed. Phases 2 and 3 are currently on hold. (Note: Further verbal update will be provided in item 7)
Kanes Hill Roundabout - Pedestrian Improvement	Under £50,000	2010/11	This scheme has been deferred from the 2010/11 programme to 2011/12 due to works being carried out in the vicinity by Southern Gas Networks.
Grange Road, Netley - Footway/Drainage	Under £50,000	2010/11	Works to start in March 2011 for approximately 2 weeks.
Mortimers Lane – pedestrian footway and layby	Under £50,000	2010/11	Works completed October 2010.
Kings Copse Avenue - Pedestrian improvements at roundabout with Duke Road	Under £50,000	2010/11	Complete
Templars Way – footway extension between Lulworth Close and pedestrian crossing facility	Under £50,000	2010/11	Scheme being designed.
Hamble Lane - Improve pedestrian and cycle link to Hamble station	Under £50,000	2010/11	Scheduled for start of works late March 2011.

Hursley Road, Chandlers Ford – puffin crossing	£90,000	2010/11	Works are underway with an anticipated completion in April 2011.
Eastleigh Town Centre Variable Message Signing for car parks	Approx £150,000	2010/11	Director of Environment approval received and tenders returned. Tender to be awarded late March 2011, with installation anticipated to start in June for completion in July/August (subject to provision and approval of contractors programme).
Chestnut Avenue Cycle Scheme - Provision of a missing cycle link on Chestnut Avenue, between the Nightingale development and Stoneham Lane.	£139,000	2010/11	This extends the route constructed by HCC in 2005 between Falkland Road and Nightingale Avenue and a further section constructed by the developer. Director of Environment approval to be sought late March 2011 with an anticipated start in late Summer 2011.
Portsmouth Road / Kevlyn Crescent, Hamble – Footway provision	£95,000	2010/11	Director of Environment approval received August 2010. Start of works is programmed for late Summer 2011 following public utility diversion works.
Ingleside , Netley – Pedestrian Refuge	Under £50,000	2010/11	Works completed January 2011.

Table 4a

**HCC Traffic Management Programme 2010/2011 Update
Eastleigh**

Scheme Name	Estimated Cost	Programme date	Status
A and B road speed Limit review		By 2011	The review of the speed limits on the A and B roads in Area South is nearing completion. A report detailing the process is attached in Item 7 and Members will be verbally updated at the meeting on local priorities - Ongoing
Winchester Road Chandlers Ford – Proposed extension to the 30mph speed limit to its roundabout junction with Hocombe Road	£0	Completed	Implemented 1st June 2010
West End Road, West End – Request for 30mph speed limit (Declined from Village 30 project)	£0	Completed	As reported previously, investigations into the possibility of reducing the speed limit on West End Road have been undertaken and reveal that a 30mph speed limit is already in place, together with traffic calming along part of the road. A further reduction in the speed limit is not justified. No further action
Allington Lane, West End	£5000	December 2010	Improvements to signing and lining in Allington Lane. – Signing Implemented – Lining improvements ordered

Table 4b**HCC Additional Traffic Management Issues in Progress 2010/11 - Eastleigh**

Scheme Name	Estimated Cost	Programme date	Status
Bubb Lane and Moorgreen Road, West End	Externally Funded	March 2011	Investigate 'Gateway' feature at speed limit change on Tollbar Way and possible improvements to the traffic management measures in Moorgreen Road – Work progressing

Table 4c

**Eastleigh Borough Council Traffic Management Programme –
2010/2011 Update**

LOCATION	AREA	PROGRESS	APPROXIMATE IMPLEMENTATION
Riverside – limited waiting	BIFOHH	As a result of consultation and surveys Members decided not to proceed at present	No further action
40mph speed limit - Grange Road	BHH	Now included in HCC 2011/12 programme	2011/12
Meadow Lane/Satchell Lane/Copse Lane – confirm experimental waiting restrictions	BHH	Completed	Implemented
Meadow Lane/Hamble House Gardens area- Amendment to permit parking bay and double yellow lines	BHH	Ongoing	Spring/Summer 2011
Verge parking restrictions-various roads	BHH	Ongoing (report considered by BHH)	Dragons teeth implemented
Revocation of banned turns- Chestnut Ave. B&Q entrance	ELAC	Ongoing	Spring/Summer 2011
Parking restrictions – Various roads	CFH	Ongoing (objections have been resolved)	Spring 2011
Waiting restrictions-South Street	ELAC	On hold	2011

LOCATION	AREA	PROGRESS	APPROXIMATE IMPLEMENTATION
Magpie Lane area- confirm existing experimental waiting restrictions	ELAC	Completed	Implemented
M27 Jct.5 roundabout & Stoneham Way- Speed limit & waiting restrictions	ELAC	Completed	Implemented
Loading Bay/taxi rank review- Wells Place	ELAC	Completed	Implemented
Parking restrictions – various roads	HEWEB	Completed	Implemented
Disabled Bay review	Across Borough	ongoing	-
Disabled Bay review	ELAC	ongoing	Spring 2011
HCC Improvement Scheme Phase 3- Stoneham Lane waiting restrictions and Stoneham Way (northbound) speed limit.	ELAC	Speed Limit completed Waiting restrictions on hold	Implemented
Pirelli Site Waiting restrictions	ELAC	Completed	Implemented
Allen Road Waiting restrictions	HEWEB	Ongoing	Spring/Summer 2011
Watkin Rd/St Lawrence Rd Experimental Waiting restrictions	HEWEB	Ongoing	Implemented, but now being extended (Objections to be resolved Summer 2011)