

HAMPSHIRE COUNTY COUNCIL

ENVIRONMENT DEPARTMENT

HIGHWAYS ACTION TEAM MEETING - HAVANT

PROGRESS WITH 2010/11 SCHEMES PROGRAMME

The attached tables detail the progress with:

Table 1. Maintenance and Special Maintenance Schemes Update 2010/11

Table 2. Capital Programme Schemes Update 2010/11

Table 3a. Hampshire County Council Traffic Management Programme 2010/11 – Havant

Table 3b. Hampshire County Council Additional Traffic Management Programme Update 2010/11

Table 3c. Havant Borough Council Traffic Management Programme Update 2010/11

Members are asked to note the current status.

Table 1

HAVANT**Update on 2010/11 Capital Programme's Maintenance and Special Maintenance schemes
Significant Maintenance Work by Hampshire Highways**

Location	Ward	Brief Details	Approximate Dates
Brook Gardens, Emsworth	Emsworth	Footway resurfacing from o/s 1 to o/s 53	Complete
Pook Lane, Warblington	St Faiths	Footway resurfacing from Emsworth Road to end	October 2010
Sea Front, Hayling Island	Hayling West	Footway resurfacing from o/s 8 to o/s 16	Cancelled
Sutton Road, Hart Plain	Hart Plain	Footway resurfacing from Hart Plain Avenue to o/s 82 and o/s 57	October 2010
Philip Road	Stakes	Carriageway resurfacing (operation restore)	Complete
St Albans Road	Bondfields	Carriageway resurfacing (operation restore)	Complete
Middle Park Way	Battins/Barncroft/Warren Park/	Carriageway resurfacing (operation restore)	Complete
Park House Farm Way	Barncroft	Carriageway resurfacing (operation restore)	Complete
Emsworth House Close (part)	Emsworth	Carriageway resurfacing (operation restore)	Substantially complete
Rownhams Road	Warren Park	Carriageway resurfacing	October 2010
Botley Drive	Warren Park	Carriageway resurfacing	December 2010
London Road	Purbrook	Carriageway resurfacing Widley and Purbrook villages	Complete
London Road	Hart Plain	Carriageway resurfacing	Complete

Main Road Surface Dressing

Road Name	Ward	Brief Details	Dates
Emsworth Common Road	Emsworth	Horndean Road – County Boundary	Complete
Portsdown Hill Road	Bedhampton	Belmont RAB – West side of A3M bridge	Complete
Hulbert Road	Bedhampton	Bedhampton Road – Purbrook Way RAB	Cancelled pending stats works
A259 Havant Road	Emsworth	North Street RAB – County Boundary	Complete

Minor Road Surface Dressing

Road Name	Ward	Brief Details	Dates
Garden Close	Hayling West	Hollow Lane – turning head	Complete
Linda Grove	Cowplain	Whole road	Complete
Mavis Crescent	St Faiths	Whole road	Complete
Stamford Avenue	Hayling West	Whole road	Complete
West Lane	Hayling West	Brights Lane – New Town Lane	Complete
Berkeley Square	St Faiths	Whole road	Complete
Bishopstoke Road	Battins	Dunsbury Way – Basing Road	Complete
Chatburn Avenue	Cowplain	Rimington Road – Durley Avenue	Complete
Creek Road	Hayling East	Eastoke Avenue – Southwood Road	Complete
Daw Lane	Hayling West	Whole road	Complete
Fifth Avenue	St Faiths	Whole road	Complete
Fortunes Way	Bedhampton	Whole road	Complete
Glebe Park Avenue	Bedhampton	Whole road	Complete
James Road	Bedhampton	Whole road	Complete
Long Copse Lane	Emsworth	Hollybank Lane – County boundary	Complete
Kings Road	Cowplain	Whole road	Complete
Meyrick Road	St Faiths	West Street – Knox Road	Complete
Park Avenue	Purbrook	Stakes Road – Privett Road	Complete
Penk Ridge	Bedhampton	Head and spine roads	Complete
Priory Gardens	Waterloo	Whole road	Complete
Rimington Road	Cowplain	Whole road	Complete
Rowan Avenue	Cowplain	Whole road	Complete
Southwood Road	Hayling East	Creek Road to eastern end	Complete
Stakes Road	Purbrook	Ladybridge Road to end of cul-de-sac	Complete
Sutton Road	Hart Plain	Whole road	Complete
The Rise	Purbrook	Whole road	Complete
Wallis Road	Waterloo	Whole road	Complete
Wensley Gardens	Emsworth	Whole road	Complete
Westbourne Avenue	Emsworth	New Brighton Road – Wickor Way	Complete
Woodlands Grove	Purbrook	Elizabeth Road – Aldermoor Road	Complete

ITEM 5

Road Name	Ward	Brief Details	Dates
Elizabeth Road	Stakes	Stakes Hill Road – Woodlands Grove	Complete
New Lane	St Faiths	Eastern Road – Adjacent allotments	Deferred

Footway Surface Dressing

Road Name	Ward	Brief Details	Dates
Kingsway	Hayling West	Whole road	Complete
Marlborough Park	St Faiths	Whole road	Complete
Granville Close	St Faiths	Whole road	Complete
Racton Road	Emsworth	Whole road including remote footpaths	Complete
Winfield Way	Emsworth	Whole road including remote footpaths	Complete
Park Crescent	Emsworth	Whole road	Complete
Nore Crescent	Emsworth	Whole road	Complete
Nore Farm Avenue	Emsworth	Adopted section only	Complete
Marshall Road	Hayling West	Whole road	Complete
Harold Road	Hayling East	Rails Lane – highway boundary	Complete
Magdala Road	Hayling West	Whole road	Complete

Table 2

**Capital Programme Schemes for 2010/11
Havant**

Scheme name	Project cost	Programme date	Status
Dunsbury Way, Leigh Park Regeneration of Older Urban Areas	Est. £450,000	2010/11	Executive Member for Environment approved scheme for entry to the capital programme in July 2010. Works have gone out to tender and responses are expected to be returned shortly and planned to appoint a contractor this month. Start date to be confirmed.
Middle Park Way, Havant - shared use cycle route (part of the Sustrans Hermitage Stream cycle route)	£200,000	2010/11	Executive Member for Environment approved scheme for entry to the capital programme in July 2010. Works started in September 2010 for approximately 6 weeks.
Ward Crescent, Emsworth. Carriageway widening	£5,000	2010/11	Works programmed for the 4 th quarter
Brockenhurst Avenue, Warren Park - Lay by to remove parked vehicles from junction with Dunsbury Way	£7,000	2010/11	Works programmed for the 4 th quarter.
Elizabeth Road Spur – Carriageway widening	£20,000	2010/11	Works programmed for the 4 th quarter.
Swanmore Road, Warren Park - New Layby	£5,000	2010/11	<i>Scheme deferred</i>

ITEM 5

Scheme name	Project cost	Programme date	Status
Beach Road, Hayling Island – pedestrian buildouts	£8,000	2010/11	Works programmed for the 4 th quarter.

Table 3a

**Hampshire County Council Traffic Management Programme Update 2010/11
Havant**

Scheme Name	Estimated Cost	Programme date	Status
A and B road speed Limit review		By 2011	The review is ongoing and completion is due by the end of 2011. Priority Routes are currently being assessed. B2150 Hulbert Road identified as a priority route.
Park House Farm Way – amendment to waiting restrictions	£1,500	2010/2011	Traffic Regulation Order to be implemented.
Brockhampton Lane, Havant	Externally funded	2010/2011	Experimental closure of the southern section Brockhampton Lane as agreed by Havant Borough Council in October 2009. Consultation with residents undertaken. Subject to Director of Environment approval , experimental Order to be in place by December 2010
Lower Road Bedhampton	£2,500	2010/2011	Shared cycle route required to link between Lower Road and the new cycle routes around the Rusty Cutter Roundabout. This requires conversion of the footway to a shared route, widening of the footway and implementation of the necessary signage. Works have been ordered.
Hart Plain Avenue – Traffic Management Scheme	Externally funded	Phase 2 - 2010 Phase 3 - 2011/12	Following consultation with residents, scheme to be implemented in phases to allow monitoring to effects to be undertaken. Phase 1 – 20mph speed limit – implemented. Phase 2 – Construction of gateway features and upgrade to speed limit signing. Additional road markings will be installed following remedial works to the road surface which is due to be undertaken during October. Phase 3 – Implementation of vertical traffic calming features if required following monitoring.

Note: £6,000 for Miscellaneous minor traffic management measures has been removed from the programme due to 2010/11 budget cuts.

Table 3b

Hampshire County Council Additional Traffic Management Issues in Progress 2010-2011

Scheme Name	Estimated Cost	Programme date	Status
Purbrook Way/A3M junction			Enhancements to lining and signing as a result of an accident investigated by the Casualty Reduction Partnership – Works Ordered
Waterlooville MDA	Externally Funded	March 2010	Conversion of footways to shared use as required– to be progressed
West Lane and Copse Lane Hayling Island	£600	January 2011	Review of Speed Limit signing – Under investigation
Havant Road Hayling Island	£500	January 2011	Review of Speed Limit signing – Under investigation
Southmoor Lane	£200	Sep 2011	Speeding and pedestrian safety – investigation completed – additional sign erected – Completed
A3 London Road	£400	Dec 2010	Signing and lining following A3 Bus priority scheme – Some works completed - Ongoing
Waterlooville MDA – Safer Rotes to School	Externally Funded		Road humps advertised on behalf of the developer. Raised crossing points are located on Hambledon Parade of shops and Milton Road Parade of shops, related to SRTS proposals from MDA to Hart Plain Avenue Schools. Completed

Table 3c

Havant Borough Council – Traffic Management Programme 2010/11 — Update

LOCATION	WARD	RESTRICTION	REQUEST DATE	TARGET DATE	PROGRESS
LONDON ROAD, COWPLAIN (KFC)	Cowplain	Replace limited waiting from KFC toward Longwood Ave with double yellow lines.	April 09	Sept 10	Advertised 30/07 to 30/08/2010
WESTBROOK GROVE/ SHAFTESBURY AVE	Stakes	Additional restrictions required at the junction.	April 09	Jan 11	No progress to date
STAKES ROAD	Stakes	Extend restrictions on west side beyond the junction of Aldermoor Road.	April 09	Jan 11	No progress to date
NEWLANDS ROAD/ BURSELDON ROAD	Stakes	Restrictions required around junction.	April 09	Jan 11	No progress to date
WOODLANDS GROVE	Stakes	Relocate school keep clear zig-zags to new position of school gate.	April 09	Dec 10	No progress to date
STAKES HILL ROAD	Stakes	Restrictions between school zig-zags and the bus lay-by.	Nov 04	Nov 10	No progress to date
ST ALBANS ROAD	Bondfields	Order needed on school zig-zags and double yellow lines to prevent parking.	Oct 08	Aug 10	Advertised 20/8/2010 to 13/9/2010
BAYBRIDGE ROAD	Bondfields	Order needed on school zig-zags with a double yellow line between.	April 09	Aug10	Advertised 20/8/2010 to 13/9/2010
ORCHARD ROAD – ADDED SINCE MARCH	St Faiths	Single yellow line day time restrictions	Dec 09	Nov 10	Advertised 08/9/2010 to 30/9/2010
BEDHAMPTON WAY/ BLENDWORTH CRES	Battins	Restrictions at the junction to prevent parking	Oct 08	Sept 10	Advertised 08/9/2010 to 30/9/2010
GLEBE PARK AVENUE/ BEDHAMPTON HILL	Bedhampton	Restrictions around junction areas	Sept 08	Sep 10	Advertised 20/8/2010 to 13/9/2010
		Restriction around junction area and where parking restricts visibility			Implemented

ITEM 5

LOCATION	WARD	RESTRICTION	REQUEST DATE	TARGET DATE	PROGRESS
BROCKHAMPTON ROAD	St Faiths		May 09	June 10	2 June 10
BRIDGE ROAD	Emsworth	Restrictions at junctions with St James Road and Bosmere Gardens	Sept 07	Sept 10	No progress to date
ST JAMES ROAD	Emsworth	Restrictions around the bend, opposite Church Path	Sept 07	Sept 10	No progress to date
SELANGOR AVENUE/NORE FARM AVENUE	Emsworth	Restriction around junction with Havant Road and continue bus stop	March 09	Oct10	No progress to date
ST MARY'S ROAD	Hayling West	Restrictions on bend near no 76 and at junction with Fir Tree Road	June 09	Oct 10	No progress to date
MILL RYTHE SCHOOL	Hayling West	Additional waiting restrictions	Sept 08	Jan 11	Investigations taken place
HARTS FARM WAY	St Faiths	No loading adjacent to Household Waste Recycling Centre	July 09	Dec 10	Proposals to members
BEACH ROAD/HAVANT ROAD	Emsworth	Restrictions around junction	July 09	Oct 10	Proposals to members
HOMEWELL/BULBECK ROAD NOT AGENCY FUNDED	St faiths	No loading restrictions and Residents' Parking	Dec 06	Sept 10	Survey data received
WOODBURY AVENUE, ETC. (North Langstone area) NOT AGENCY FUNDED	St Faiths	Waiting restrictions/ limited waiting Review experimental order	May 08	Aug 10	Phase 2 operational 21/09/2010
ST THOMAS MORE'S SCHOOL, HOOKS LANE, BEDHAMPTON Not Agency Funded – From 09/10	Bedhampton	No Stopping on school entrance/ Waiting Restrictions	Aug 2008	Nov 10	Advertised 27/08/2010 – 20/09/2010

ITEM 5

LOCATION	WARD	RESTRICTION	REQUEST DATE	TARGET DATE	PROGRESS
APOLLO DRIVE From 09/10	Purbrook	Waiting Restrictions	Dec 2006	Dec 2009	advertised Objection received – cabinet October.
LONDON ROAD, PURBROOK o/s 32/34 LONDON ROAD, PURBROOK, 56 TO 74 LONDON ROAD, PURBROOK (Shops west of Penjar Avenue LONDON ROAD/A3 Currently unrestricted. From 09/10	Purbrook	Change no loading to limited waiting Limited Waiting/resident parking Limited Waiting Limited Waiting	Dec 2009		Implemented 23/8/10 Implemented 23/8/10
TROSNANT ROAD, NICHOLSON WAY, STOCKHEATH LANE, THE DRIVE, COMPTON CLOSE From 09/10	Bedhampton	Review waiting restrictions			No progress to date

Key

Added since March 2010