

HAMPSHIRE COUNTY COUNCIL

ENVIRONMENT DEPARTMENT

HAMPSHIRE ACTION TEAM TRANSPORTATION MEETING - GOSPORT

PROGRESS WITH 2010/11 SCHEMES

The attached tables detail the progress with:

- Table 1. Maintenance and Special Maintenance Schemes Update 2010/11
- Table 2. Operation Restore Update 2010/11
- Table 3. Capital Programme Schemes Update 2010/11
- Table 4a. Hampshire County Council Traffic Management Programme 2010/11 – Gosport
- Table 4b. Gosport Traffic Regulation Order Programme Update 2010/11
- Table 4c. Hampshire County Council Additional Traffic Management Programme Update 2010/11

Members are asked to note the current status.

GOSPORT – Maintenance and Special Maintenance Schemes Update 2010/11

Principal Road Special Maintenance 2010/11

| Road Name | Ward | Status | Details |
|--|----------------|-------------------------|--|
| A32 Fareham Road | Bridgemary N/S | Completed | Resurfacing to local sections- Holbrook/Fareham reach/Cunningham Drive Remediation after Winter* |
| A32 Wych Lane and opposite Fleetlands | Bridgemary N | On going Investigations | Drainage |
| A32 Forton Road | Christchurch | Completed | Drainage by fuel depot |

Non Principal Road Special Maintenance 2010/11

| Location | Ward | Status | Brief Details |
|-------------------------|---------------------|------------------------------|--|
| Browndown Road | Alverstoke | On going investigations | Relining to SW sewer |
| Creek Road/South Street | Town | Completed | Resurfacing - Remediation after winter |
| Haslar Road | Anglesey | Permanent repairs ordered | Damage on bridge - Remediation after winter |
| Shoot Lane | Lee East | Completed | Haunch-Section of road - Remediation after winter |
| Spring Garden Lane | Town/Christchurch | Completed South Section | Surfacing - Sections |
| Bury Road | Leesland/Alverstoke | Completed | Surfacing - Bury Cross Pelican |
| Carisbrooke Road | Peel Common | Completed | Surfacing - Traffic signals to Long Drive |
| St Helens Road | Privett | Completed | Surfacing - Micro asphalt - Sections |
| Albemarle Avenue | Hardway | Ordered | Localised carriageway structural repair/investigation |

ITEM 5
Table 1

| Location | Ward | Status | Brief Details |
|---------------------|---------------------|---|---|
| Rowner Road | Rowner and Holbrook | Completed | Drainage Improvements - By Green Dragon PH |
| Elson Road (GADSAD) | Elson | Completed | Drainage Improvements - In liaison with GBC |
| Shoot Lane | Lee | Completed | Drainage Improvements - Field run-off |
| Kings Road | Leesland | Deferred due to construction works at school | Drainage Improvements - Cycleway rear of Kings Road near school |
| Forton Road | Brockhurst/Forton | Completed | Minor Drainage Improvements -By The Fruit Basket |
| Grove Road | Hardway | Completed | Minor Drainage Improvements - Isolated spot near Green Lane |
| Clayhall Road | Anglesey | Completed | Minor Drainage Improvements - Isolated spot Monckton Road Jct |
| Privett Road | Privett | Completed Jellicoe, Daniels Close Deferred | Minor Drainage Improvements - Isolated spot Jellicoe Avenue and Daniels Close |

Other Schemes 2010/11

| Road Name | Ward | Status | Brief Details |
|-----------------------------------|-------------|----------------------------------|--|
| Stokes Bay Cycleway | Alverstoke | In progress (Started 7 February) | North side conversion to shared cycleway. Funded by Sustrans |
| Trafalgar Square /St Edwards OJAR | Leesland | In progress (Started 2 February) | Regeneration works in front of pub and in Trafalgar square also by petrol station St Edwards Terrace |

Minor Road Surface Dressing 2010/11

| Road Name | Ward | Status | Brief Details |
|---------------|---------------------|-----------|---------------------------------|
| Nobes Avenue | Bridgemaary S | Completed | All |
| Elson Road | Elson | Completed | Frater to Heritage |
| Dukes Road | Forton | Completed | All |
| Mill Lane | Leesland | Completed | St Vincent to Forton, East side |
| Military Road | Brockhurst | Completed | A32 to Station Road |
| Brune Lane | Rowner and Holbrook | Completed | Safety Engineering |

Footway Surface Dressing 2010/11

| Road Name | Ward | Status | Brief Details |
|------------------------------|----------|-----------|---|
| A32 Mumby Road Spring Garden | Town | Completed | Minnitt Road |
| Harbour Road | Town | Completed | W Side by fuel depot |
| Gunners Way | Elson | Completed | E Side |
| Mill Lane | Leesland | Completed | East Side Forton Road to San Diego Road |
| Minnitt Road | Town | Completed | N Side at Western end |

Operation Restore Works Programme

Gosport

| Road/Location | Parish/Ward | Brief Details | Status |
|----------------------|--------------------|-------------------------|---------------|
| A32 | Gosport | Carriageway resurfacing | Complete |
| Rowner Road | Gosport | Carriageway resurfacing | Complete |

Capital Programme Scheme Update 2010/11

Gosport

| Scheme name | Project cost | Programme date | Status |
|--|---------------------|-----------------------|--|
| Broom Way - Court Barn Lane to Olive Close - conversion of footway to shared use | Under £50,000 | 2010/11 | Works completed end of January 2011 |
| Leonard Road/Victoria/Albert Street - removal of planters to create additional parking | Under £50,000 | 2010/11 | Works completed end of January 2011 |
| Toucan Crossing - Brockhurst Roundabouts, Gosport | £250,000 | 2010/11 | Works to install Toucan crossing and associated pedestrian and cycle infrastructure substantially completed in December 2010. Minor snagging work and alterations to anti-skid surfacing to be completed once night time temperatures rise in Spring. Land issues are preventing the provision of the foot/cycle route between the Elson Road car park and the new crossing, however this continues to be pursued as future phase. |
| Stokes Bay Cycleway | £400,000 | 2010/11 | Contractor is currently on site and completion is anticipated by end May 2011. |
| Bus Rapid Transit | £22m | 2010/11 | Works currently underway. |
| Gosport Conservation Lights | £23,000 | 2010/11 | To supplement the upgrade of lighting columns in conservation areas under the PFI contract. Works are ongoing. |

Hampshire County Council Traffic Management Programme Update 2010/2011

Gosport

| Scheme Name | Estimated Cost | Programme date | Status |
|---|----------------|----------------|---|
| A and B road speed limit review | | By 2011 | The review of the speed limits on the A and B roads in Area South is nearing completion. A report detailing the process is attached and Members will be verbally updated at the meeting on local priorities - Ongoing |
| Marine Parade West, Lee on the Solent, Gosport – Implement bollards outside parade of shops between Pier Street and Milvil Road | £6,000 | 2010/2011 | Bollards required to reinforce the Prohibition of Waiting and Loading outside the parade of shops. Vehicles continue to park on the wide pavement causing obstructions to sight lines when exiting Pier Street and obstructing visibility at the pedestrian crossing – Completed July 2010 |

2010/11 Gosport Traffic Regulation Order Programme

Note: * = developer funded

| | Location/Details | Status/Target (as at 28.02.11) |
|---------------------------------------|--|--|
| 2009/10 Programme carried over | | |
| | <p>Portal Road, Bramber Road and Findon Road</p> <p>Revocation of existing double yellow lines on western side of Portal Rd. Review of existing lengths of double yellow lines in light of the one way systems in these roads to improve opportunities to park.</p> | <p>In progress</p> <p>Statutory consultation concluded with mixed responses. Bramber Road and Findon Road proposals dropped due to no distinct road safety benefits.</p> <p>Portal Road – Implemented 13.09.10</p> |
| * | <p>Brune Lane</p> <p>Developer funded TRO to provide waiting restrictions in the vicinity of the Health Centre</p> | <p>Implemented 27.05.10</p> |
| | <p>Grove Avenue / Spring Garden Lane</p> <p>Waiting Restrictions to address parking near the junction caused by cars displaced from car parks by Council parking charges.</p> | <p>Implemented 20.09.10</p> |
| | <p>Walpole Road Taxi Rank</p> <p>Permanent Order for taxi rank between Spring Garden Lane and Morrisons.</p> | <p>Implemented 12.04.10</p> |
| | <p>Mumby Road / Minnitt Road East Junction</p> <p>Waiting restrictions on Mumby Road to improve sight lines. Could also address parking problems caused by taxis and other vehicles within Minnitt Road.</p> | <p>Implemented 15.12.10</p> |
| | <p>Broom Way / Fell Drive</p> <p>Waiting restrictions to prevent parking on Broom Way obstructing sight lines.</p> | <p>In progress</p> <p>Advertising complete, objections received. Report required.</p> |
| * | <p>Cherque Farm</p> <p>Phases 6&7 Home Zones - waiting restrictions for 3/4 identified locations.</p> <p>i) Magister Drive roundabout</p> | <p>No Further Action</p> <p>Advertised 10.09.09 - 23 objections received. Parking surveys at evenings and weekends revealed no significant problems. TRO not to be progressed.</p> <p>No Further Action</p> |

**ITEM 5
Table 4b)**

| | Location/Details | Status/Target (as at 28.02.11) |
|--|---|--|
| | ii) Megson Drive | Parking issues do not now appear to be so significant, as confirmed by surveys undertaken at evenings and weekends. TRO is deferred, although the situation will continue to be monitored. |
| * | Spring Garden Lane (Railway Station) Waiting restrictions in Spring Garden Lane to protect sight lines for proposed accesses | In progress Advertising complete, no objections received. Report required. |
| Additional Developer funded TRO | | |
| * | Privett Road/Ann's Hill Road (TR0457) Waiting restrictions and loading/unloading ban alongside new development (redevelopment of Wiltshire Lamb ph) | Implemented 17.11.10 |
| 2010/11 Programme previously approved | | |
| 1 | The Anchorage/Willis Road (TRO 202) Double yellow lines from end of lay-by northward outside Alec Rose House and continue in front of old Red Cross/Slocum Hse building. Also The Anchorage/Willis Rd junction and other side road junctions on Willis Road, due to displaced parking caused by introduction of car park charges. | In progress Proposals being further discussed with GBC due to alterations to parking arrangements on nearby Housing land. Awaiting confirmation of GBC proposals. |
| 2 | Anglesey Road/Little Green (TRO 345) Double yellow lines at Anglesey Road/Little Green junction, with south side linking up with existing restrictions to protect sight lines. | Implemented 01.12.10 |
| 3 | Privett Road/Charlesbury Ave (TRO 435) Waiting restrictions to ease sight lines/access at junction. | Implemented 01.12.10 |
| 4 | Eelson Lane/Exmouth Road (TRO 412) Double yellow lines at junction and opposite Infant School entrance | In progress Advertising complete, objections received. Report required. |
| 5 | Anglesey Road/Crescent Road (TRO 362) Double parking in Crescent Road close to junction causing obstruction to traffic flow. Lorries sometimes have to reverse back out onto Anglesey Road. Consider double yellow lines in Anglesey Road opposite junction and extend double yellow lines both sides in Crescent Road past first vehicle crossing on south side. | In progress Advertising complete, objection received. Report required. |

**ITEM 5
Table 4b)**

| | Location/Details | Status/Target (as at 28.02.11) |
|-----------|--|---|
| 6 | <p>Elson Road (TRO 443, poss include 215 & 406)</p> <p>i) double yellow lines outside St Thomas's Church</p> <p>ii) double yellow lines on west side of Frater Lane junction (opposite Church)</p> | Implemented 08.12.10 |
| 7 | <p>Richmond Road, Lee On Solent (TRO 370)</p> <p>Existing double yellow lines stop close to Marine Parade West junction causing conflict with traffic turning in from Marine Parade West at speed. Extend double yellow lines on north side up to first street light.</p> | <p>In progress</p> <p>Draft proposals in progress.</p> |
| 8 | <p>Selsey Avenue/Elson Road (TRO 384)</p> <p>Double yellow lines at junction to improve sight lines.</p> <p>Elson Road/Worthing Avenue (TRO 400)</p> <p>Reduce existing double yellow lines by approx 3.5m away from vehicle crossing to 49 Elson Road.</p> <p>Elson Road/Brighton Avenue (TRO 423)</p> <p>Double yellow lines at junction to improve access and sight lines.</p> | <p>In progress</p> <p>Advertising complete, no objections received. Report being circulated.</p> |
| 9 | <p>Heaton Road/Netherton Road (TRO 160)</p> <p>Double yellow lines at junction and bend opposite church.</p> | <p>In progress</p> <p>Advertising complete, objections received. Report required.</p> |
| 10 | <p>House Farm Road (TRO 419)</p> <p>Double yellow lines at both junctions with Privett Road to ease access.</p> | <p>In progress</p> <p>Draft proposals in progress.</p> |
| 11 | <p>Fareham Road (TRO 402)</p> <p>TRO required to formalise banned right turn into Barwell Lane (not done at development stage).</p> | <p>In progress</p> <p>Advertising complete, no objections received. Report being circulated.</p> |
| 12 | <p>Blenheim Gdns/St Thomas's Road (TRO 331)</p> <p>Double yellow lines at junction to protect sight lines and reduce vehicle conflict. (This proposal was consulted and dropped due to objections in 1999, but problems persist.)</p> | <p>In progress</p> <p>Awaiting advertisement</p> |

**ITEM 5
Table 4b)**

| | Location/Details | Status/Target (as at 28.02.11) |
|-----------|--|---|
| 13 | Dock Road (TRO 366) Request from WPC Dixon to ease enforcement - single yellow line should be upgraded to double yellow lines. Additional double yellow lines outside Severnside Waste Paper to prevent double parking and obstructions. Extend double yellow lines at Thornbrake Road/Mayfield Road junction to improve sight lines. | In progress Initial proposals being reviewed due to anomalies found with existing TROs. |
| 14 | Ham Lane (TRO 378) Double yellow lines in front of No's 1 –17 to improve sight line from access road. | In progress Advertising complete, no objections received. Report required. |
| 15 | Grove Road/Russell Road/Fell Drive (TRO 397) Double yellow lines at Grove Road and Fell Drive junctions with Russell Road to improve access and maintain sight lines. | In progress Advertising complete, no objections received. Report required. |
| 16 | The Avenue/Bury Hall Lane and The Avenue/Beatty Drive (TRO 427) Double yellow lines at junctions. | In progress Police and Members approved proposals, advertisements to be prepared. |
| 17 | Village Road (TRO 441) Extend double yellow lines on north side from The Avenue to ease access, particularly for lorries causing damage to parked cars. Village Road (TRO 444) Consider Loading Only on built-out footways, junction The Avenue Village Road (TRO 446) Introduce limited waiting outside no. 29, Village Antiques, to prevent long-stay parking and be consistent with restrictions outside other shops. | In progress Police and Members approved proposals, advertisements to be prepared. |

Note: Schemes currently 'in progress' and not completed will be carried forward to 2011/12.

Hampshire County Council Additional Traffic Management Issues

| Ref | Scheme Name | Estimated Cost | Programme date | Status |
|------------|---|-----------------------|-----------------------|---|
| 1 | Disabled Driver markings | £2,500 | Ongoing | Provision of new and review of existing disabled driver markings. 59 no. new markings implemented. 22 no. removed |
| 2. | Access protection Markings | £750 | Ongoing | Provision of access protection markings. 62 no. new markings implemented |
| 3. | Signing and Lining improvements/amendments | £4,250 | Ongoing | To introduce minor traffic management measures identified throughout the year. Generally signing and lining identified by Members and local residents |
| 4. | Process temporary road closures for works and events on the highway | EF | Ongoing | 26 no temporary traffic orders processed to date |