

HAMPSHIRE COUNTY COUNCIL

ENVIRONMENT DEPARTMENT

HIGHWAYS ACTION TEAM MEETING - HAVANT

PROGRESS WITH 2010/11 SCHEMES PROGRAMME

The attached tables detail the progress with:

Table 1. Maintenance and Special Maintenance Schemes Update 2010/11

Table 2. Operation Restore Update 2010/11

Table 3. Capital Programme Schemes Update 2010/11

Table 4a. Hampshire County Council Traffic Management Programme 2010/11 – Havant

Table 4b. Hampshire County Council Additional Traffic Management Programme Update 2010/11

Table 4c. Havant Borough Council Traffic Management Programme Update 2010/11

Members are asked to note the current status.

Table 1

HAVANT**Update on 2010/11 Capital Programme's Maintenance and Special Maintenance schemes****Significant Maintenance Work by Hampshire Highways**

Location	Ward	Brief Details	Approximate Dates
Brook Gardens, Emsworth	Emsworth	Footway resurfacing from o/s 1 to o/s 53	Complete
Pook Lane, Warblington	St Faiths	Footway resurfacing from Emsworth Road to end	Complete – subject to remedial works
Sea Front, Hayling Island	Hayling West	Footway resurfacing from o/s 8 to o/s 16	Cancelled pending development
Sutton Road, Hart Plain	Hart Plain	Footway resurfacing from Hart Plain Avenue to o/s 82 and o/s 57	Complete
Rownhams Road	Warren Park	Carriageway resurfacing	Complete
Botley Drive	Warren Park	Carriageway resurfacing	Complete
London Road	Purbrook	Carriageway resurfacing Widley and Purbrook villages	Complete – subject to remedial works
London Road	Hart Plain	Carriageway resurfacing	Complete

Main Road Surface Dressing

Road Name	Ward	Brief Details	Dates
Emsworth Common Road	Emsworth	Horndean Road – County Boundary	Complete
Portsdown Hill Road	Bedhampton	Belmont RAB – West side of A3M bridge	Complete
Hulbert Road	Bedhampton	Bedhampton Road – Purbrook Way RAB	Deferred until 2011/12
A259 Havant Road	Emsworth	North Street RAB – County Boundary	Complete

Minor Road Surface Dressing

Road Name	Ward	Brief Details	Dates
Garden Close	Hayling West	Hollow Lane – turning head	Complete
Linda Grove	Cowplain	Whole road	Complete
Mavis Crescent	St Faiths	Whole road	Complete
Stamford Avenue	Hayling West	Whole road	Complete
West Lane	Hayling West	Brights Lane – New Town Lane	Complete
Berkeley Square	St Faiths	Whole road	Complete
Bishopstoke Road	Battins	Dunsbury Way – Basing Road	Complete
Chatburn Ave	Cowplain	Rimington Road – Durley Avenue	Complete
Creek Road	Hayling East	Eastoke Ave – Southwood Road	Complete
Daw Lane	Hayling West	Whole road	Complete
Fifth Avenue	St Faiths	Whole Road	Complete
Fortunes Way	Bedhampton	Whole road	Complete
Glebe Park Avenue	Bedhampton	Whole road	Complete
James Road	Bedhampton	Whole road	Complete
Long Copse Lane	Emsworth	Hollybank Lane – County boundary	Complete
Kings Road	Cowplain	Whole Road	Complete
Meyrick Road	St Faiths	West Street – Knox Road	Complete
Park Avenue	Purbrook	Stakes Road – Privett Road	Complete
Penk Ridge	Bedhampton	Head and spine roads	Complete
Priory Gardens	Waterloo	Whole road	Complete
Rimington Road	Cowplain	Whole road	Complete
Rowan Avenue	Cowplain	Whole road	Complete
Southwood Road	Hayling East	Creek Road to eastern end	Complete
Stakes Road	Purbrook	Ladybridge Road to end of cul-de-sac	Complete
Sutton Road	Hart Plain	Whole road	Complete
The Rise	Purbrook	Whole road	Complete
Wallis Road	Waterloo	Whole Road	Complete
Wensley Gardens	Emsworth	Whole Road	Complete
Westbourne Avenue	Emsworth	New Brighton Road – Wickor Way	Complete
Woodlands Grove	Purbrook	Elizabeth Road – Aldermoor Road	Complete

Elizabeth Road	Stakes	Stakes Hill Road – Woodlands Grove	Complete
New Lane	St Faiths	Eastern Road – Adjacent allotments	Deferred to 2012/13

Footway Surface Dressing

Road Name	Ward	Brief Details	Dates
Kingsway	Hayling West	Whole road	Complete
Marlborough Park	St Faiths	Whole road	Complete
Granville Close	St Faiths	Whole road	Complete
Racton Road	Emsworth	Whole road including remote footpaths	Complete
Winfield Way	Emsworth	Whole road including remote footpaths	Complete
Park Crescent	Emsworth	Whole road	Complete
Nore Crescent	Emsworth	Whole road	Complete
Nore Farm Avenue	Emsworth	Adopted section only	Complete
Marshall Road	Hayling West	Whole road	Complete
Harold Road	Hayling East	Rails Lane – highway boundary	Complete
Magdala Road	Hayling West	Whole Road	Complete

Table 2**Operation Restore Works Programme - Havant**

Road/Location	Parish/Ward	Brief Details	Status
Emsworth House Close	Emsworth	Carriageway resurfacing	Complete
Middle Park Way	Barncroft, Warren Park, Battins	Carriageway resurfacing	Complete
Parkhouse Farm Way	Barncroft	Carriageway resurfacing	Complete
Philip Road	Stakes	Carriageway resurfacing	Complete
St Albans Road	Bondfields	Carriageway resurfacing	Complete

Table 3

Capital Programme Schemes for 2010/11
Havant

Scheme name	Project cost	Programme date	Status
Dunsbury Way, Leigh Park Regeneration of Older Urban Areas	Est. £450,000	2010/11	Contract let to Graham Moyse Ltd. with work started in February 2011. Scheme completion anticipated late Spring 2011.
Middle Park Way, Havant - shared use cycle route (part of the Sustrans Hermitage Stream cycle route)	£200,000	2010/11	Scheme along Middle Park Way is complete. The crossing point in Barncroft Way is due for completion by end of March 2011.
Havant Rail Footbridge – Refurbishment	£1,500,000	2010/11	This scheme was originally in the 2010/11 capital programme but was deferred to 2011/12. However due to recent cuts this is not now included in the new integrated transport programme 2011/12 to 2014/15. Structural surveys have identified the need for remedial work which will be undertaken in 2011/12.
Ward Crescent, Emsworth. Carriageway widening	£5,000	2010/11	Works ordered – currently awaiting programming.
Brockenhurst Avenue, Warren Park - Lay by to remove parked vehicles from junction with Dunsbury Way	£7,000	2010/11	Works ordered – currently awaiting programming.
Elizabeth Road Spur – Carriageway widening	£20,000	2010/11	Works completed.

Middle Park Way, Warren Park – layby improvements	£25,000	2010/11	Works ordered – currently awaiting programming.
Beach Road, Hayling Island – pedestrian buildouts.	£8,000	2010/11	Works in progress

Table 4a

Hampshire County Council Traffic Management Programme Update 2010/11
Havant

Scheme Name	Estimated Cost	Programme date	Status
A and B road speed Limit review		By 2011	The review of the speed limits on the A and B roads in Area South is nearing completion. A report detailing the process is attached and Members will be verbally updated at the meeting on local priorities - Ongoing
Park House Farm Way – amendment to waiting restrictions	£1500	2010/2011	Traffic Regulation Order implemented December 2010
Brockhampton Lane, Havant	Externally funded	2010/2011	Experimental closure of the southern section Brockhampton Lane as agreed by Havant Borough Council in October 2009. Consultation with residents undertaken. Experimental Order implemented 16 th March 2011
Lower Road Bedhampton	£2500	2010/2011	Shared cycle route required to link between Lower Road and the new cycle routes around the Rusty Cutter Roundabout. This requires conversion of the footway to a shared route, widening of the footway and implementation of the necessary signage. Completion April 2011
Hart Plain Avenue – Traffic Management Scheme	Externally funded	Phase 2 - 2010 Phase 3 - 2011/12	Following consultation with residents, scheme to be implemented in phases to allow monitoring to effects to be undertaken. Phase 1 – 20mph speed limit – implemented. Phase 2 – Construction of gateway features and upgrade to speed limit signing - implemented. Phase 3 – Implementation of vertical traffic calming features if required following monitoring.

Table 4b

HCC Additional Traffic Management Issues in Progress 2010-2011

Scheme Name	Estimated Cost	Programme date	Status
Purbrook Way/A3M junction			Enhancements to lining and signing as a result of an accident investigated by the Casualty Reduction Partnership – Works Complete
West Lane and Copse Lane Hayling Island	£600	January 2011	Review of Speed Limit signing – Under investigation
Havant Road Hayling Island	£500	January 2011	Review of Speed Limit signing – Completed, additional signing ordered
Southmoor Lane	£200	Sep 2011	Speeding and pedestrian safety – investigation completed – additional sign erected – Completed
A3 London Road	£400	Dec 2010	Signing and lining following A3 Bus priority scheme – Some works completed – Works Completed
Waterlooville MDA – Safer Rotes to School	Externally Funded		Road humps advertised on behalf of the developer. Raised crossing points are located on Hambledon Parade of shops and Milton Road Parade of shops, related to SRTS proposals from MDA to Hart Plain Avenue Schools. Completed

Table 4c

Havant Borough Council – Traffic Management Programme 2010/11 — Update

LOCATION	WARD	RESTRICTION	REQUEST DATE	TARGET DATE	PROGRESS
LONDON ROAD, COWPLAIN (KFC)	Cowplain	Replace limited waiting from KFC toward Longwood Ave with double yellow lines.	April 09	Sept 10	Complete
WESTBROOK GROVE/ SHAFTESBURY AVE	Stakes	Additional restrictions required at the junction.	April 09	Jan 11	Advertised 28/02/2011
STAKES ROAD	Stakes	Extend restrictions on west side beyond the junction of Aldermoor Road.	April 09	Jan 11	Advertised 28/02/2011
NEWLANDS ROAD/ BURSELTON ROAD	Stakes	Restrictions required around junction.	April 09	Jan 11	Advertised 28/02/2011
WOODLANDS GROVE	Stakes	Relocate school keep clear zig-zags to new position of school gate.	April 09	Dec 10	Will be next year
STAKES HILL ROAD	Stakes	Restrictions between school zig-zags and the bus lay-by.	Nov 04	Nov 10	Removed
ST ABLANS ROAD	Bondfields	Order needed on school zig-zags and double yellow lines to prevent parking.	Oct 08	Aug 10	Complete
BAYBRIDGE ROAD	Bondfields	Order needed on school zig-zags with a double yellow line between.	April 09	Aug10	Complete
ORCHARD ROAD – ADDED SINCE MARCH	St Faiths	Single yellow line day time restrictions	Dec 09	Nov 10	Implemented 07/03/2011
BEDHAMPTON WAY/ BLENDWORTH CRES	Battins	Restrictions at the junction to prevent parking	Oct 08	Sept 10	Implemented 07/03/2011
GLEBE PARK AVENUE/ BEDHAMPTON HILL	Bedhampton	Restrictions around junction areas	Sept 08	Sep 10	Complete

LOCATION	WARD	RESTRICTION	REQUEST DATE	TARGET DATE	PROGRESS
BROCKHAMPTON ROAD	St Faiths	Restriction around junction area and where parking restricts visibility	May 09	June 10	Complete
BRIDGE ROAD	Emsworth	Restrictions at junctions with St James Rd and Bosmere Gardens.	Sept 07	Sept 10	Advertised 08/02/2011
ST JAMES ROAD	Emsworth	Restrictions around the bend, opposite Church Path.	Sept 07	Sept 10	Advertised 08/02/2011
SELANGOR AVENUE/NORE FARM AVE	Emsworth	Restriction around junction with Havant Road and continue bus stop	March 09	Oct10	To next year
ST MARY'S ROAD	Hayling West	Restrictions on bend near no 76 and at junction with Fir Tee Road.	June 09	Oct 10	Next Year
MILL RYTHE SCHOOL	Hayling West	Additional waiting restrictions	Sept 08	Jan 11	Plan and IOP ready
HARTS FARM WAY	St Faiths	No loading adjacent to Household Waste Recycling Centre	July 09	Dec 10	Plan complete held in abeyance
BEACH ROAD/HAVANT ROAD	Emsworth	Restrictions around junction	July 09	Oct 10	Complete
HOMEWELL/BULBECK ROAD NOT AGENCY FUNDED	St faiths	No loading restrictions and Residents' Parking	Dec 06	Sept 10	Survey data received
WOODBURY AVE ETC. (North Langstone area) NOT AGENCY FUNDED	St Faiths	Waiting restrictions/ limited waiting Review experimental order	May 08	Aug 10	Permanent now
ST THOMAS MORE'S SCHOOL, HOOKS LANE, BEDHAMPTON Not Agency Funded – From 09/10	Bedhampton	No Stopping on school entrance/ Waiting Restrictions	Aug 2008	Nov 10	Complete
APOLLO DRIVE From 09/10	Purbrook	Waiting Restrictions	Dec 2006	Dec 2009	Complete

LOCATION	WARD	RESTRICTION	REQUEST DATE	TARGET DATE	PROGRESS
<p>LONDON RD, PURBROOK o/s 32/34 LONDON RD, PURBROOK , 56 TO 74</p> <p>LONDON RD, PURBROOK (Shops west of Penjar Ave</p> <p>LONDON RD/A3 Currently unrestricted. From 09/10</p>	Purbrook	<p>Change no loading to limited waiting</p> <p>Limited Waiting/resident parking</p> <p>Limited Waiting</p> <p>Limited Waiting</p>	Dec 2009		Complete
<p>TROSNANT ROAD, NICHOLSON WAY, STOCKHEATH LANE, THE DRIVE, COMPTON CLOSE From 09/10</p>	Bedhampton	Review waiting restrictions			Stockheath plan and IOP complete