

**Test Valley
2010/11 Capital Programme Maintenance and Special Maintenance Schemes**

Special Maintenance Programme

Location	Ward	Brief Details	Status
A343 Salisbury Road, The Wallops	Broughton & Stockbridge	Kerbing	Complete
A3057 Northern Avenue, Andover	St. Mary's	Footway Reconstruction	Complete
A3090 Pouncefoot Hill, Romsey	Romsey Extra	Drainage Improvements	Complete
A3090 towards Ower	Romsey Extra	Drainage Improvements	Complete
A3090 Winchester Road, Romsey	Abbey	Footway Reconstruction	April/May
A3057 Southampton Road, Romsey	Romsey Extra	Drainage Improvements	May
A 3057 Stockbridge Road, Leckford	Broughton & Stockbridge	Drainage Improvements	April/May
A3057 Enham Arch Roundabout, Andover	St Mary's	Carriageway Resurfacing	Included in S278 Works.

ITEM 5: Table 1

A3057 Romsey Road, Rownhams	Chilworth, Nursling & Rownhams	Carriageway Resurfacing	April
A3057 Alma Road, Romsey	Abbey	Carriageway Resurfacing	April
Various	Various	Tactile Crossings	Complete
Houghton Road, Houghton	Broughton & Stockbridge	Drainage Improvements	Complete
Roberts Road, Barton Stacey	Harewood	Drainage Improvements	May
Bengers Lane, Mottisfont	Dun Valley	Drainage Improvements	Complete
Kimbridge Lane, Kimbridge	Kings Somborne & Michelmersh	Carriageway Resurfacing	Complete
Lockerley Road, Dunbridge	Dun Valley	Drainage Improvements	April
Rownhams Way, Rownhams	Chilworth, Nursling & Rownhams	Footway Reconstruction	Complete
Wellow Drove, West Wellow	Blackwater	Haunching	Complete
Camelot Close, Andover	Alamein	Footway Reconstruction	April
Dean Road, West Tytherley	Dun Valley	Footway & Kerbing	March/April
Kinver Close, Great Woodley	Cupernham	Footway Reconstruction	Cancelled

ITEM 5: Table 1

Penton Park Lane, Penton Mewsey	Penton Bellinger	Drainage Improvements	April
Main Road, (No Name) Barton Stacey	Harewood	Footway Reconstruction	March/April
Union Street & Georges Yard, Andover	St. Mary's	Replacement of Slabs	In Progress
Romsey Road, Dunbridge	Dun Valley	Drainage Improvements	May
Middlebridge Street, Romsey	Abbey	Footway Reconstruction	April/May
Chantry Street, Andover	St. Mary's	Carriageway Resurfacing	Cancelled
Horns Drove, Rownhams	Chilworth, Nursling & Rownhams	Carriageway Resurfacing	April
Broadwater Road, Romsey	Abbey	Carriageway Resurfacing	Complete
Frenches Lane, Wellow	Blackwater	Carriageway Resurfacing	Complete
East Dean Road, East Dean	Dun Valley	Carriageway Resurfacing	Complete
Bell Street, Romsey	Abbey	Carriageway Resurfacing	Complete
Cupernham Lane, Romsey	Romsey Extra	New Footway	In Progress
Evans Close, Over Wallop	Over Wallop	Footway Reconstruction	April/May

Special Maintenance Programme - Deferred schemes

Location	Ward	Brief Details	Status
A3090 Winchester Road, Romsey	Abbey	Drainage Improvements	Carried Forward 2011-2012
A3057 New Street, Andover	St Mary's	Carriageway Resurfacing	Carried Forward 2011-2012
Cow Drove Hill, Kings Somborne	Kings Somborne & Michelmersh	Drainage Improvements	Carried Forward 2011-2012
Pilgrims Way, Andover	St Mary's	Slab replacement	Deferred
Horsebridge Road, Bossington	Broughton & Stockbridge	Drainage Improvements	Carried Forward 2011-2012
Ashtree Road, Andover	Millway	Footway Reconstruction	Deferred
Gallaghers Mead, Andover	Millway	Footway Reconstruction	Deferred
Mountbatten Avenue, Romsey	Abbey	Carriageway Resurfacing	Carried Forward 2011-2012
Mitchells Close, Romsey	Abbey	Carriageway Resurfacing	Carried Forward 2011-2012
Pugs Hole, West Tytherley	Dun Valley	Carriageway Resurfacing	Carried Forward 2011-2012
Smannell Road, Andover	Alamein	Carriageway Resurfacing	Complete OM funded
A3057 Malmesbury Road, Romsey	Abbey	Carriageway Resurfacing	Carried Forward 2011-2012
Braishfield Road, Braishfield	Ampfield & Braishfield	Drainage Improvements	Carried Forward 2011-2012

Old Salisbury Lane Sherfield English	Romsey Extra	Drainage Improvements	Carried Forward 2011-2012
A3057 Greatbridge Road, Romsey	Romsey Extra	Carriageway Resurfacing	Carried Forward 2011-2012

Main Road Surface Dressing

Road Name	Ward	Brief Details	Status
B3400 London Road, Andover	St Mary's	From A3094 Churchill Way east to U394	Completed
A338 Salisbury Road Shipton Bellinger	Penton Bellinger	From A303 north to borough boundary	Completed
A3057 Winchester Road Andover	Anna	From A3057 Ring Road to B3420 Winchester Road	Completed
A343 (S) Salisbury Road Kentsboro	Anna	From St. John's Cross to Kentsboro	Completed
A27 Botley Road/Chilworth Road Chilworth	Chilworth, Nursling & Rownhams	From south of Castle Lane traffic lights to A33 Rbt	Completed
A3057 Romsey Road Leckford	Broughton & Stockbridge	From Coley Lane to terminal sign south of Leckford Village	Completed
A3057 Leckford Lane Leckford	Broughton & Stockbridge	From A30 Rbt to Bunny Lane	Completed

Minor Road Surface Dressing

Road Name	Ward	Brief Details	Status
Woodley lane Romsey	Romsey	Braishfield Road to Cupernham Lane	Completed
Eldon Lane Kings Somborne	Kings Somborne & Michelmersh	Paynes Hay Road to Hunters Close	Completed