



NORTH CAMP ACCESSIBILITY SCHEME ISSUE NO.6

Introduction:

These newsletters provide information on progress to date, details of work that is currently underway, and highlight work that is planned for the near future.

You can find more information about this £13 million scheme, aimed at delivering transport improvements in Farnborough on the County Council's website:

<https://www.hants.gov.uk/farnboroughgrowthpackage>

Alternatively, please scan the QR code;



We recognise that the construction of a major transport scheme will have an impact on local communities, and we'd like to thank everyone again for their patience and understanding whilst these works are underway.

We welcome your feedback to ensure we are providing the information about the scheme's progress that you want.

Please email your comments to: major.schemes@hants.gov.uk with the subject line clearly marked 'North Camp Accessibility Scheme'.

Scheme overview

The works on Lynchford Road form part of a package of measures being delivered by Hampshire County Council in North Camp aimed at tackling **congestion**, improving **bus journey time reliability** and providing **better facilities for people walking and cycling** in the area. Addressing congestion remains an important aim of this scheme and the road is being widened to provide two eastbound lanes over a 295 metre length on the approach to Park Road roundabout.

Latest news:**Re-opening of Morris Road**

Morris Road was re-opened following completion of the new raised road crossing. A date for laying of the new 'anti-skid' road surface is to be confirmed.

Update on disabled parking bays in Camp Road

Two new disabled parking bays have been provided outside North Camp Pharmacy on Camp Road, in an area previously used as on-street pay and display parking.

Dropped kerbs to accommodate the new disabled parking bays are expected to be installed during October.

Resurfacing of Old Lynchford Road

Resurfacing and line marking on Old Lynchford Road was completed week ending 15 September. The remaining works in this section are:

- Relaying of block paving outside Debra and along to Greek Corner;
- The installation of cycle lane delineators on Old Lynchford Road. Cycle lane delineators provide cyclists with maximum on-road protection by physically separating the cycle lane from the road;
- Additional works on the southern side of Old Lynchford Road approaching the new school to install an uncontrolled pedestrian crossing over the car park access. These works are expected to be completed during the first week of October.

Pavement improvements East of Morris Road

Work has started on pavement improvements to the east of Morris Road. These are expected to be complete by mid-October ready for the surfacing of Lynchford Road between Morris Road and Park Road roundabout towards the end of October.

Programme

Programme updates are available through the scheme web pages:

<https://www.hants.gov.uk/farnboroughgrowthpackage>

Progress photos



Lynchford Road – Re-surfacing has been completed on the section between Camp Road and Old Lynchford Road.



Bus stop improvements have been completed along Alexandra Road. A build out has been installed to increase the area for passengers; a new bus lane has been added and the footway and highway have been resurfaced.



Camp Road at the junction with Lynchford Road has been resurfaced. When the works are finished there will be a new parallel (dual pedestrian and cycle priority) crossing across Camp Road.

Work planned from September to November 2023

Up to date programme updates are available and regularly updated on the scheme web pages, including this useful chart which breaks down works happening in specific areas of North Camp:

<https://documents.hants.gov.uk/transport/transportschemes/North-Camp-3wk.pdf>

September	<ul style="list-style-type: none"> Traffic will be moved into the new southern lane to allow for works to take place on the northern carriageway of A3011 Lynchford Road, with parking maintained on the north side. Night-time resurfacing of Old Lynchford Road.
October	<ul style="list-style-type: none"> Night-time resurfacing of the A3011 Lynchford Road. Completion of works on Old Lynchford Road.
November	<ul style="list-style-type: none"> Work on the shared cycle and footpath are planned to start after the road resurfacing works have been completed along A3011 Lynchford Road to allow for a pedestrian diversion to be implemented using the newly surfaced areas. The resurfacing works will progress from east to west in stages to ensure on-street parking is maintained.